			ľ	MC	НТИС	LY P	ROGF	RESS	REPC	RT O	F AD	P 201	16-17 l	JPTC	NOV	EMBER 2016
Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
1	2	3	4		5	5	6	7	8	9	10	11	12	13	14	15
		ON-GOING SCHEMES														
		Tertiary Care Hospitals (On-Going)														
1	884	Renovation of Building of Banezir Bhutto Hospital, Rawalpindi	Approved DDSC Revised	T	99.874		64.045	35.829	35.829	35.829	22.930	64%	87.0	87%	0.00	Renovation of O.P.D. G/Floor: Completed & handed over. Library: Completed & handed over. Roof treatment wards Ward 6.7.9.10 & 14 medical store completed, ay block of Ward No.3&6.
			03.6.15 04.09.14	С	99.874	96.940	64.045	35.829	35.829	35.829	22.930	64%	87.0	87%	0.00	Completed Bath Room of F/Floor of of OPD Completed and handed over Sewerage of Urology completed and handed over. False ceiling completed sanitary / Electric work completed. Tile work in ward 67.8 in corridor in progress. Work is being executed in unning hospital hence difficult
				R	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.00	working conditions.
2	885	Provision of Equipment for DHQ,	3.6.15 Approved	-	129.625	14.01.15	77.842	50.669	50.669	50.669	0.000	0%	77.8	60%	1.1	Major Equipments:-1. Haemodialysis Machines 2. Reverse Osmosis System 3. Dental Units
2	000	Hospital, Rawalpindi	DDSC 10.08.2015	ľ	129.025		11.042	30.009	30.009	30.009	0.000	U76	11.0	00%	1.1	Vacuum Extractor with Sciliastic cups 5. Operating ENT Head light 6. Autoclave (90 Liters
			revised on 10.5.2016	С	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Microprocessor controlled) 7. Nerve Stimulater 8. Nerve Locater 9. McCoy Laryngoscope 10. Automatic Laundry Plant <u>Procurement Process:</u> started ,Specification have been finalized, tender sent to DGPR for
				R	129.625		77.842	50.669	50.669	50.669	0.000	0%	77.8	60%	1.1	publication on 01.09.2016, but published on 07.09.2016, Technical Bids opened, technical evaluation under process, financial bids opened on 08.10.2016, AATs of rs.11.375 M have been issued. for remaining funds, Tender-re advertised on 31.10.2016, Purchase process will be completed till 31.12.2016
			10.09.2015													
3	886	Institute of Urology & Transplantation, Rawalpindi	App: PDWP 14-09-2009 Revised 16-5-12 revised	, T	3416.995		510.000	200.000	200.000	200.000	90.000	45%	600.0	18%	2707.0	Group No.1 (Main Bldg): Design for HVAC and Electric sub station under preparation with consultant NESPAK & ECSP. Service Block: Working drawings issued on 07-05-16. Main Buildings: Brick work completed Plaster Completed. PCC for flooring completed. Tile work completed. LEFT WING (5 STORY): Brick work completed. Plaster 95% completed. PCC for flooring completed and G.F. 1st.
			on 17.12.2015	С	1551.761	1808.262	510.000	200.000	200.000	200.000	90.000	45%	600.0	39%		2nd and 3rd Floor completed. 3rd Floor completed.16"x16" tile (for dado) 85% 20"x20" tile (for floor) 85% Sanitary work in progress. Electric work in progress. G-II-A (Service BI1) & GrI-II-B (Service BI2): Foundation laid. Retaining wall in progress. G-3(A) Ext. Dev.: Tube well completed except machinery G-3(B): RCC pipe brought at site. G-3(C): The scheme is to be revised due to Ext: electric
			04.00.0045	R	1865.234		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	1865.2	work Detailed estimate for which recently received from consultant G-3(D): Work not yet alloted. G-1/ (Trunks wereage system and storm Water): Funds deposited with the WASA 70% work completed. G V (Diesel Generator set): Not yet alloted. G-VI (Supply and Instalation of Bed & Passenger Lift): Work allotted on 10.08.16 and in progress. G-VII (HVAC System): Prequalification of firms approved.  Design, Detail estimate under preparation with consultant NESPAK. Work Yet to be allotted.  Prequalification of contractor approved.
			24.02.2016	1	181 136(O&N	A)		1	1		l		1			

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date	A	pproved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
4	887	Provision of Equipment for Different Departments / Wards of Benazir Bhutto Hospital, Rawalpindi	Approved DDSC 10.8.15 revised on 10.05.2016	T 1	94.610		138.840	49.108	49.108	49.108	0.000	0%	138.8	71%	6.7	Major Equipments :-X-ray machine (80KW) with CR system 2. Chemistry Analyzer 3. Haematology Analyzer 4. Centrifuge Machine 5. Short waves diathermy 6. Ultra Sonic Therapy equipment
				С	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	7. Endoscopy/ Colonoscopy / Upper GI/ERCP complete with all accessories 8. Fundoscope 9. Halogen Slit Lamp 10. Autorefractokeratometer 11. Tono Meter 12. OPG Machine 13. Dental X-Ray Unit 14. Operation Microscope for ENT 15. Mastoid Drill Machine with accessories for ENT 16. Ambulances (High Roof Complete in all respect) Procurement Process: started Tender sent to GPR for publication on 17.09.2016 and tender was
			20.8.15	R 1	94.610		138.840	49.108	49.108	49.108	0.000	0%	138.8	71%	6.7	published on 24.99.2016. Technical bids opened on 15.10.2016, AAT's of rs.6.300 M have been issued. for remaining funds, Tender-re advertised on 31.10.2016, Purchase process will be completed till 31.12.2016 The Intender for the ambulances will be opened on 22.11-2016 technical scrutinywill be completed by 30-11-2016. Financial Bid will be opened on 03-12-2016.
5	888	Upgradation of Pediatric Department, Benazir Bhutto Hospital, Rawalpindi	Approved DDSC 10.8.15 revised on		98.972		89.213	36.000	36.000	36.000	0.000	0%	89.2	90%	-26.2	Major Equipments:-ABG,s Machine 2. Sipap machine (Nasal CPAP) 3. Billirubinometer with centrifuge machine 4. EMG and nerve conduction study machine 5. LED phothotherapy unit 6. Pulse Oxweler
			10.05.2016		0.000 98.972	0.000	0.000 89.213	0.000 36.000	0.000 36.000	36.000	0.000	#DIV/0!	89.2	#DIV/0!	-26.2	U. Tusse U.XIIIIEE Procurement Process: started , Tender advertised on 07.09.2016 technical bids opened on 22.09.2016; technical evaluation completed on 05.10.2016, and financial bids opened on 08.10.2016.ARI of rs.1.001M bave been issued. for remaining funds . Tender -re advertised on 08.10.2016.ARI of rs.1.001M bave been issued.
			03.9.15													31.10.2016, Purchase process will be completed till 31.12.2016
6	889	Procurement of MRI & Construction of Radiology Complex at Holy Family	app ddsc on 03.12.2015	_	99.492		12.000	14.742	182.492	182.492	12.531	7%	24.5	12%	5.0	Maing Building: Roof laid.Brick work in progress
		Hospital, Rawalpindi.		C 2	26.742		12.000	14.742	14.742	14.742	12.531	85%	24.5	92%	0.0	Funds Rs.167.750 Million were released by P&D Department on 06.09.2016, FD was requested accordingly, but FD did release the funds and advise the department to present the case in cabinet
				R 1	72.750	27.008	0.000	0.000	167.750	167.750	0.000	0%	0.0	0%	5.0	for provision of funds through supplementary grant, accordingly summary for cabinet initiated on 03.10.2016 but ChairmanP&D Deptt returned the summary, aith the remarks that intra-sectoral re- appropriation does not need cabninet approval, accordingly FD has been requested.
7	890	Rawalpindi Institute of Cardiology	App: PDWP 14-09-2009 Revised 19-3-11 Rev.	T 26	611.993	0.000	2524.097	40.000	40.000	40.000	0.000	0%	2524.1	97%	47.9	Funds have been released and being placed in the SDA of Secretary SHC&ME Department to clear the liabilities to the firm. FD has been requested to create the object codes A12403-Other building & A03919- Payment to other for services rendered on 09.09.2016. advice awaited from FD despite two reminders.
			19-6-12 Revised 21-7-12		0.000		0.000 2524.097	0.000	0.000 40.000	0.000	0.000	#DIV/0!	0.0 2524.1	#DIV/0!	0.0 47.9	
			Revised	1 20	011.550		2324.031	40.000	40.000	40.000	0.000	U /6	2324.1	31 /0	41.5	
8	891	Establishment of Additional 25 Bedded Sugical and Allied Facilities for A&E Department, Benazir Bhutto Hospital.	AApp DDSC 10.08.2015	•	7 <b>5.380</b> 0.000		72.734 0.000	<b>87.020</b> 0.000	<b>87.020</b> 0.000	<b>87.020</b> 0.000	0.000	0% #DIV/0!	<b>72.734</b> 0.000	<b>41.47%</b> #DIV/0!	<b>15.626</b> 0.000	Major Equipment:-a) Ambulance Complete (High Roof) b) Image Intensifire Unit (C-Arm) 300 MA c) Digital X-Ray Machine 80KW with printer UPS d) Vessel Sealing System e) Ventilator with
		Rawalpindi		C 1	75.380		72.734	87.020	87.020	87.020	0.000	0%	72.734	41.47%	15.626	compressor f) Fundo Scope g) X-Ray film Processor Automatic h) Ultra Sound Machine Gray Scale i) CCTV Cameras with Monitors, Detectors etc and Address System, Speaker, wiring etc j) Computer with Printer
				R												Procurement Process: started ,started ,Tender advertised on 24.09.2016 technical bids 15.10.2016, A ATS have been issued on 31.10.2016
9	892	Upgradation of DHQ Hospital, Sargodha	App: PDWP		020.112	467.004	716.251	200.000	200.000	200.000	0.000	0%	716.3	70%	103.9	Civil work completed with saving
			21-03-09 Amended		13.764	467.681	525.212 191.039	0.000 200.000	0.000 200.000	0.000 200.000	0.000	#DIV/0! 0%	525.2 191.0	104% 37%	-18.9 122.7	Procurement Process started, Tender advertised on 07.09.2016, Corrigendum for extenstion of bids receiving date issued on 26.09.2016, as there was no bio-Medical engineer appointed. prebid meeting
10	893	Upgradation of Govt General Hospital	06.01.14	ΠŤ								46%	912.0	93%	24.62	Civil work completed and building is functional. Work of HVAC system awarded on 19.03.2016 & in
			App:	T Q	77 598		877 566	90 408	75 408						L-1.0L	
	093	Ghulam Muhammadabad, Faisalabad	App: PDWP Revised 13.4.15		77.598	456.553	877.566	90.408	75.408	75.408	34.465				45.00	progress. Funds Rs.15M diverted toADP scheme No.893 vide re-app order No. P&E-II/7-2/16- 17/AF(T&M) dated 17.10.2016
	693		PDWP Revised 13.4.15 Revised 27-01-12	C 6	77.598 37.083 40.515	456.553	546.675 330.891	90.408 90.408 0.000	75.408 75.408 0.000	75.408 75.408 0.000	34.465 0.000	46% #DIV/0!	581.1 330.9	91% 97%	15.00 9.62	
11	894		PDWP Revised 13.4.15 Revised	C 6 R 3	37.083	456.553	546.675	90.408	75.408	75.408	34.465	46%	581.1	91%		17/AF(T&M) dated 17.10.2016 NO Revenue component  Funds Rs.73.771M provided from ADP schemes No.893,909,918,919,942,955 vide re-app order No. P&E-II/7-2/16-17/AF(T&M) dated 17.10.2016Capital: G-I: Emergency and OPD Block Completed and handed over on 20.04.2016.
11		Gnulam Muhammadabad, Faisalabad  Establishment of Children Hospital	PDWP Revised 13.4.15 Revised 27-01-12 20.5.15 App PDWP	C 6 R 3	37.083 40.515 39.490	456.553 654.208	546.675 330.891	90.408	75.408 0.000	75.408 0.000	34.465 0.000	46% #DIV/0!	581.1 330.9	91% 97%	9.62	17/ÄF(T&M) dated 17.10.2016 NO Revenue component  Funds Rs.73.771M provided from ADP schemes No.893,909,918,919,942,955 vide re-app order No. P&E-III7-2/16-17/AF(T&M) dated 17.10.2016/Capital: G-I: Emergency and OPD Block Completed and
11		Gnulam Muhammadabad, Faisalabad  Establishment of Children Hospital	PDWP Revised 13.4.15 Revised 27-01-12 20.5.15 App PDWP	C 6 R 3	37.083 40.515 39.490		546.675 330.891 <b>821.977</b>	90.408 0.000 <b>30.000</b>	75.408 0.000 103.771	75.408 0.000 103.771	34.465 0.000 69.125	46% #DIV/0! 67%	581.1 330.9 891.1	91% 97% 95%	9.62	17/ÄF(T&M) dated 17.10.2016 NO Revenue component  Funds Rs.73.771M provided from ADP schemes No.893,909,918,919,942,955 vide re-app order No. P&E-II/7-2/16-17/AF(T&M) dated 17.10.2016Capital: G-I: Emergency and OPD Block Completed and handed over on 20.04 2016. Connecting Loby: Fnishing in progress. G-II: Emergency Block: Duting work in progress. O.P.D: Power cabling in progress. HVAC: Electric plant room, electric sub station roof laid. G-III: Bed Lifts: 1-No. Elevator
11		Ghulam Muhammadabad, Faisalabad  Establishment of Children Hospital Faisalabad  Construction of Hostels and Staff Residences of Faisalabad Institute of	PDWP Revised 13.4.15 Revised 27-01-12 20.5.15 App PDWP 1-1-14	C 6 R 3 T 9	37.083 440.515 39.490	654.208	546.675 330.891 <b>821.977</b> 726.942	90.408 0.000 <b>30.000</b> 30.000	75.408 0.000 103.771	75.408 0.000 103.771	34.465 0.000 <b>69.125</b> 69.125	46% #DIV/0! 67%	581.1 330.9 891.1 796.1	91% 97% 95%	9.62 13.7 5.5	17/ÄF(T&M) dated 17.10.2016 NO Revenue component  Funds Rs.73.771M provided from ADP schemes No.893,909,918,919,942,955 vide re-app order No. P&E-II/7-2/16-17/AF(T&M) dated 17.10.2016Capital: G-I: Emergency and OPD Block Completed and handed over on 20.04 2016. Connecting Loby: Fnishing in progress. G-II: Emergency Block: Duting work in progress. O.P.D: Power cabling in progress. HVAC: Electric plant room, electric sub station roof laid. G-III: Bed Lifts: 1-No. Elevator Installed. Passenger Lifts: 1-No. installation in progress.
	894	Ghulam Muhammadabad, Faisalabad  Establishment of Children Hospital Faisalabad  Construction of Hostels and Staff	PDWP Revised 13.4.15 Revised 27-01-12 20.5.15 App PDWP 1-1-14	C 6 R 3 T 9 C 8 R 1	337.083 440.515 339.490 336.163		546.675 330.891 <b>821.977</b> 726.942 95.035	90.408 0.000 <b>30.000</b> 30.000 0.000	75.408 0.000 103.771 103.771 0.000	75.408 0.000 103.771 103.771 0.000	34.465 0.000 <b>69.125</b> 69.125 0.000	46% #DIV/0! 67% 67%	581.1 330.9 891.1 796.1	91% 97% 95% 95%	9.62 13.7 5.5 8.292	17/IÁF(T&M) dated 17.10.2016  NO Ravenue component  Funds Rs.73.771M provided from ADP schemes No.833,909,918,919,942,955 vide re-app order No. P&E-II/7-2/16-17/IAF(T&M) dated 17.10.2016Capital: G-I: Emergency and OPD Block Completed and handed over on 20.04 2016.  Connecting Loby: Finishing in progress. G-II: Emergency Block: Duting work in progress. O.P.D. Power cabling in progress. HVAC: Electric plant room, electric sub station roof laid. G-III: Bed Lifts: 1-No. Elevator Installed. Passenger Lifts: 1-No. installation in progress.  NO Revenue component  Main Building: G/F, F/F 2nd Floor & 3rd Floor: Flooring in progress. OHR: Completed. External

Reference to P&D sent on 01.09.16.Advice from P&D issued on 26.09.2016, Case for release of funds senti to FD on 07.09.2016 reminder issued on 22.09.2016. with FD on 19.10.2016, also went to the office of SO (Aba) & BO(III) on 02.011.2016, after several visit FD for advice, FD issued advice on 22.11.2016 at 3.50 pm, Audit copy sent to FD on 23.11.2016, Audit Copy received from FD on 28.11.2016

Case of opening of heads A03919& A12403 with FD since 09.09.2016, reminder issued on 27.10.2016, 2nd reminder issued on 28.11.2016

Case for creation of separate cost centre with FD since 30.09.2016, cost centres have been opened , letter received on 02.11.2016.DDO has been informed

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
13	896	Improvement and Upgradation of DHQ Hospital, Faisalabad	Approved DDSC 16.02.15	T	199.836		73.700	107.851	107.851	107.851	72.764	67%	146.5	73%	18.3	Emergency Block: FIF/Znd F: Advance stage of completion. GIF: In progress. IQ Bar Work: 95% ompleted. Gynee Work: Started. OHR: Completed except minor finishing. Turbine: Installed. Roof Treatment: Brick work 70% completed.
				С	99.851	0.000	25.000	58.851	58.851	58.851	38.564	66%	63.6	64%	16.0	Major Equipments are :-Microscopes, Broncho Scope, Colposcope, Hystroscopy, ETO Sterlizer and other lab items  Purchase process completed, Tender for purchase of medical & Lab Equipments advertised in Nawa-I-Waqt
				R	99.985		48.700	49.000	49.000	49.000	34.200	70%	82.9	83%	2.3	on 18.07.2016. Pre-Bid meeting held on 27.07.2016, Technical bids opened on 10.08.2016. Fianacial Bids opened on 04.10.2016, AAIs has been issued on 15.10.2016, and for FOR basis purchases, Supply oreder has been issued.
14	897	Expansion of Emergency Department	Approved DDSC	Т	150.031		94.820	27.410	27.410	27.410	6.566	24%	101.4	68%	27.8	Major Equipments:- Electro Medical Accessories, Furniture,Linen Items ,Refrigerators,
		from 18 to 66 Beds & Provision of Additional Facilities, FIC, Faisalabad.	10.8.15	С	17.958	0.000	0.000	17.958	17.958	17.958	6.566	37%	6.6	37%	0.0	Stethoscopes and Roller Mixer Purchase process completed and supply order have been issued , expected date of reciept
				R	132.073		94.820	9.452	9.452	9.452	0.000	0%	94.8	72%	27.8	of supply is 30.11.2016
15	898	Establishment of Breast Clinic, Allied	Approved DDSC	Т	70.074		48.965	27.799	27.799	27.799	4.174	15%	53.1	76%	-6.7	Roof laid. Partition wall 80% completed. Plastering in progress. 2nd Floor: Mumty in
		Hospital, Faisalabad	10.8.15 revised on 10.05.2016	С	21.984		16.000	5.984	5.984	5.984	4.174	70%	20.2	92%	0.0	Major Equipment: Automated Tissue Processor,Ultrasound,Microscope Multi- head,Microscope, Fluoroscope,Microtome,Computer System with Printer & Scanner,UPS
				R	48.090	0.000	32.965	21.815	21.815	21.815	0.000	0%	33.0	69%	-6.7	System, Fire Security System, Stationery Procurement completed , Tender advertised on 20.07.2016, Technical Bids opened on 18.08.2016 Technical eviluation completed on 25.08.2016, Financial Bids opened on
																26.09.2016.Award letter issued on 12.10.2016 due to price esclation of Ultra sound machine, pc-I needs to be revised, revised PC-I awaited, Funds Rs.6.7M allocated are more than approved cost. Principal has been requested to utilize the funds onlias peerwhich are being diverted
16	899	Strengthening of 70 bedded	07.09.15 Approved	Т	191.456		109.663	81.525	81.525	81.525	0.000	0%	109.7	57%	0.3	Major Equipments: Neuro Navigation System , Central Station , EEG MAchine , Self-Retaining stainless steel
		Neurosurgery Department of Allied Hospital, Faisalabad	DDSC 10.8.15 revised on 01.11.2016													Brain Retractors Set, Malleable Brain Retractors Set, Facial Nerve Monitor 8 Channel EMG Monitor, Operation Table for emergency OT, 6 Sectional Electro-Hydraulic Operation Table,
				С	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Complete Anesthesia Delivery System, Complete with Soda lime assembly and breathign circuit inhiation agent vaporizers LED light for EOT, Electronic Nebulizer, Led Indicator on Power Sockets, Defibrillator, Drill Crinatome & Spinal Drill, Mobile X-Ray. Purchase Process Started. Tender advertised on 20.07.2016, Pre-Bid meeting held on 02.08.2016, Technical
				R	191.456		109.663	81.525	81.525	81.525	0.000	0%	109.7	57%	0.3	bids opened on 22.08.2016, Technical Evaluation completed on 25.08.2016 and uploaded on PPRA Website. Financial Bids opened on 26.09.2016, A.A.Ts. issued for Surgical units, o'T tables, LED light for EOT, etc on 24.10.2016. Due to price escalation of some items, PC_I has been revised
17	900	Establishment of Wazirabad Institute of Cardiology, Wazirabad, District Gujranwala	27.11.2016 App: 2/08/06 16/3/7 20/10/7 Rev. 23/04/09	T	1218.751		1163.605	52.234	52.234	52.234	5.710	11%	1169.3	96%	2.9	G-1: Main Bldg: Work allotted on 26-05-07: Work completed. and partially occupied. Completed and partially occupied. False ceiling of 0.Ts held up due to Revenue component. G-II (Nursing Hostel): Ground to 4th Floor: Work completed & handed over. G-3: Work alloted on 06-03-13: Work completed. G-V: OHR: completed. BWall:
			Revised 30.11.12	С	892.847	752.793	852.105	51.999	51.999	51.999	5.710	11%	857.8	96%	-11.257	completed & handed over. G-V: Beds Passenger lifts: work completed & handed over. G-VI: Work allotted on 30-05- 13: work completed. G-VIII: Rs.14.537(M) deposited to PHD Givida work completed. G-VIII: Work allotted on 19-04- 13: work completed. G-VIX: Work alloted on 08-2-13: work completed. G-X: Ground Floor: completed. First Floor: completed except 0.1s. G-XII: work completed. G-XIII: work completed.
				R	325.904		311.500	0.235	0.235	0.235	0.000	0%	311.5	96%	14.2	Funds were got lapsed during FY 2015-16, Rs.0.235M has been allocated as balance amount of PC-I
18	901	Provision of Missing Sepcialities for Upgradation of DHQ Hospital to Teaching	Approved PDWP	T	3089.776		346.209	1100.000	1100.000	1100.000	30.555	3%	376.8	12%	1643.6	G-I (Main Building): Gr. Fl.: Plastering in progress. 1st Fl.: Roof laid. G-II: Work in progress.
		Hospital, Gujranwala.	05.12.2014	С	1350.676	0.000	100.000	950.000	950.000	950.000	30.555	3%	130.6	10%	300.7	
				R	1739.100	0.000	246.209	150.000	150.000	150.000	0.000	0%	246.2	14%	1342.9	Procurement process has been started. Specification of Bids finalized. Tender advertised on 29.09.2016, Technical Bids opened on 20.10.2016. Technical Evaluation under process
19	902	Provision of Missing Sepcialities for	02.01.2015 Approved	Т	3802.707		205.000	1050.000	1050.000	1050.000	180.550	17%	385.6	10%	2547.7	G-III (Nursing School / Hostel 5th Floor): Plastering under soffit completed. Plaster of partition wall
		Upgradation of DHQ Hospital to Teaching Hospital, Sialkot.	11.07.2014, Cost Clearance on 10.10.2014	С	2288.507		205.000	900.000	900.000	900.000	180.550	20%	385.6	17%	1183.5	completed E.I. & Sanitary work in progress. G-IV (Hostel Block): Plastering under soffit completed. Flooring in progress. Accommodation (G-18-19): Gr. Fl.: RCC roof slab laid. 1st Fl.: RCC column laid.
						0.000										Being an executing Agency, Funds will be reallocated into ro Revenue component for further transfer to IDAP , for this Purpose P&D department has been requested to re-allocated funds Rs. 200 M under revenue component on 16.11.2016, Advice awaited .
				R	1514.200		0.000	150.000	150.000	150.000	0.000	0%	0.0	0%	1364.2	Funds transferred in the SDA of Prinicpla KMSMC , on 24.08.2016,
20	903	Establishment of Hospital at Shahdara, Lahore	App: PDWP 05-01-12 Revised 12.02.15	Т	1125.643		999.367	105.966	105.966	105.966	0.000	0%	999.4	89%	20.3	Main Building: Ground, 1st & 2nd Floors: Work completed and functional. Services & Facilitation Centre Tripple story: Work completed. OHR (30000-Gallons): Completed. Boiler & Gas supply room completed. Fire flighting system partially completed. Tuff pavers completed. G-III:HVAC system is functional. G-III: Generators installed and functional. G-IV: Installation of Lifts completed. Commissioning done. G-V: Demand a

Rs.50.M have been proposed surrenderd by the Principal on 09.09.2016 but in Review meeting held on 10.11.2016, Principal committed that they will utilized all the allocated amount.

Funds to be transferred to IDAP, Request from IDAP received on 08.11.2016, in CPO office, File received in P&E-II section on 14.11.2016, P&II depth has been requested fro reallocation of funds Rs. 200 M in Revenue Componenet, fortransfer of funds in SDA Principal, so the he may diverted the funds to IDAP.

Talked with SDO Shahdara, Nauman he has informed that only 1.074 M required , remaining amount will be surrender, however, letter awaited for Surrender,

																•
Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
⊢∺		, , , , , , , , , , , , , , , , , , ,	<del>'</del>	Ļ												N
				С	726.845	394.143 17-1-12 Part	698.581	5.000	5.000	5.000	0.000	0%	698.6	96%	23.3	Notice for WAPDA connection paid. Payment made to PHA. Commissioning for 300-KVA energy connection done. Poles & Cable in progress. WASA connection commissioned. Landscaping completed. G-VI: Work entrusted to maintenance Divn, work completed.
			24.02.15	R	398.798		300.786	100.966	100.966	100.966	0.000	0%	300.8	75%	-2.954	Procurement process completed upto issuance of supply order . Supply order worth RS. 53.261M issued .
21	904	Improvement of Infrastructure Including	Approved	т	195.514		50.000	50.000	50.000	50.000	50.000	100%	100.0	51%	95.5	Work alloted on Tuff tiles laid in front parking. Boundary wall completed. Slab of dump points laid.
21	904	Internal Roads of General Hospital.	DDSC	-		0.000										Slab of washroom block laid.
		Internal Roads of General Hospital,	12.10.2015	С	195.514	0.000	50.000	50.000	50.000	50.000	50.000	100%	100.0	51%	95.5	Slad of Washroom Dlock laid.
		Lahore.		R	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	
			02.11.2015													
22	905	Construction of Surgical Tower at Mayo Hospital, Lahore	App: PDWP Revised 04-3-11 Revised 6-6-12 25-07-05 21-02-06 Revised	T	2678.104	695.070	1018.336	785.820	785.820	785.820	52.371	7%	1070.7	40%	873.9	G-I: Main Buldg, structure completed, fair face near completion, flooring, fixing of windows etc in progress. Flooring of corridors in progress E.I. B.P.H work in progress Paint work in progress. GII: HVAC: installation of cooling tower & chiller completed, ducting in progress. GIII: 5 lifts installed, commissiong to be done. The Firm has been asked for the needful by EE on 13-01-16, 27-02-16, 50-04.16 & 20.04.16 001/-2 generators, 306 KVA procured. OV. Electric sub-station. 80% completed. OV. ICC TV, Fire afters: prequirification under process. GVII: Boring of Tubewell completed, OHR: 95% completed. G VIII: Circulation of hot wateer; tender on 4-7-16. G IX: Emergency Stairs & Link passage: Work alloted on 9-2-16 & in progress.
			13.04.15	C	1070.224		826.736	120.000	120.000	120.000	52.371	44%	879.1	82%	123.5	Procurement process has been initiated . Tender advertisedadvertised on 11.09.2016, Technical Bids
				Б												opened on 06.10.2016, Technical evaluation is under process.
			27.04.15	к	1607.880		191.600	665.820	665.820	665.820	0.000	0%	191.6	12%	750.5	openieu on vo. 10.20 to, i ecimical evaluation is union process.
23	906	Construction of OPD Block in Services Hospital, Lahore	App: 08-05-07 Amended	T	1311.859		1156.250	80.000	80.000	80.000	54.181	68%	1210.4	92%	75.6	G-I: Main Buldg: Basement to 9th Floor: Work completed. G-II: Provision of Lifts: work completed. G-III: 2-Nos Generators placed at site. Installation completed. G-IV: HVAC Work completed. G-V: Installation Completed. G-IV: Mork completed. G-IV: Mork completed. G-IV: Mork Completed. Connections are in progress. G-VI:
			16-5-08 Revised on 31.07.2012	С	992.570	383.972	867.296	80.000	80.000	80.000	54.181	68%	921.5	93%	45.3	Work of networking & intercom system completed. • Work for fire alarm system in progress. • Vi.
				R	319.289	05-06-08	288.954	0.000	0.000	0.000	0.000	#DIV/0!	289.0	90%	30.3	
24	907	Upgradation of Radiology / Specialties	Approved	т	2008.084	03-00-00	713.394	100.000	100.000	100.000	84.934	85%	798.3	40%	1194.7	Group I: Main Buldg. Structure completed. Fixing of floor tiles and marble near completion. E.I & P.H
		Departments in Services Hospital, Lahore	PDWP Revised 17.4.15	С	940.513	375.779	713.394	100.000	100.000	100.000	84.934	85%	798.3	85%	127.1	work in progress. Plastering on outer surface near completion. Fixing of windows in progress. GII: L.C. opened by the Firm on 16-12-15. Ducting is in progress. Cooling tower received at site. AHU's installed. GIII: L.C opened by the Firm on 20-08-15 4-Nos. lifts have been brought at site by the Firm and installation in progress G IV: HVAC; 206M. Cooling Tower reached at Karachi, Chiller expected in
			19.5.15	R	1067.571		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	1067.6	Is week of May. GV & GVI: Work in progress
25	908	Upgradation / Renovation of Sir Ganga	19.5.15 App:	т	400 400		450 407	07.000	07.000	07.000	F 0FC	400/	400.4	040/	6.0	G-I; (Gynea Block, Addl Items, Ext. Dev., Lift Well); Work alloted on 9-4-10; Work Completed & functional, G-
20	900		лрр. 18-10-09 revised	빒	199.468	400.000	156.427	37.039	37.039	37.039	5.956	16%	162.4	81%		
		Ram Hospital, Lahore	16.10.14	С	199.468	123.092	156.427	37.039	37.039	37.039	5.956	16%	162.4	81%	6.0	II: (HVAC System): Work allotted on 21-02-15. Completed except functioning. G-IV: (3-Nos. P assenger Lifts):
			10.10.14	R	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Work completed & handed over. G-V: (Sub Station, Power Wiring): Work completed & handed over. G-VI:
26	909	Implementation of Master Plan in Lahore General Hospital, Lahore (Phase-III)	App: 19-09-05 22-11-06 Revised	T	722.824		660.350	58.411	32.411	32.411	0.000	0%	660.4	91%	30.1	Funds Rs.26M diverted to ADP scheme No.893 vide re-app order No. P&E-II/7-2/16-17/IAF(T&M) dated 17.10.2016.C-1 (A & B): Main Building: G/F, 1st, 2nd Floor, 3rd & 4th Floor. Work completed & Minor finishing in progress. B
			17-9-11 Revised 30.03.15	С	315.269	242.071	283.290	27.571	1.571	1.571	0.000	0%	283.3	90%	30.408	Procurement process started , Tender advertised on 15.08.2016, Technical Bids opened on 05.09.16, Tech. evaluation done on 26.09.2016, Financial Bids opened on 30.9.2016. Bid evaluation report uploaded on PPAR Website on 10.10.2016, Grievance committee meeting held on 01.11.2016, AATs
				R	407.555		377.060	30.840	30.840	30.840	0.000	0%	377.1	93%	-0.345	uploaded on PPRA Website on 10.10.2016, Grievance committee meeting neid on 01.11.2016, AATS issued on 05.11.16,
ᄂᠽᡰ			07.04.14	Ш		15-01-08			1		<b></b>					
27	910	Establishment of 100 Bedded State of	Approved PDWP	LT	236.606		172.000	64.606	64.606	64.606	0.178	0%	172.2	73%	0.0	Main Bldg: Gr. Fl.: Flooring & P.H. work in progress. First Floor: Doors and windows in progress. 2nd Floor:
		the art treatment Centre for Drug addict	14-10-13	С	198.606		172.000	26.606	26.606	26.606	0.178	1%	172.2	87%	0.0	(Mumty): Plastering & Gutka completed. External Development Road work Toe wall completed. Base in
		at PIMH, Lahore		R	38.000	164.165 03.04.14	0.000	38.000	38.000	38.000	0.000	0%	0.0	0%	0.0	Purchase Process delayed as the Bio medical engineer was of PIC was nominated by the deparment on 25.08.2016, Tech. specificationprepared on 27.09.2016, hence tender was advertise on 29.09.16, Technical Bids opened on 18.10.2016. Tech. Evalation will be completed by 12.11.2016
$\vdash$			21.01.2014	Н				<b>-</b>								
28	911	Establishment of Procurement Cell in the	Approved	Т	31.822		1.254	30.568	30.568	30.568	0.000	#DIV/0!	1.3	4%	0.0	Funds have been released, Procurement process is being initiated
20	311	Health Department	DDSC	Ш												
1 1			28-02-13	С	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	
1 1			l	R	31.822		1.254	30.568	30.568	30.568	0.000	0%	1.3	4%	0.0	1
$\vdash$			l	Ε,	31.022		1.204	30.300	30.300	30.300	0.000	0 /0	1.0	470	0.0	

Spo-I contacted Xen Building, he replied that building completed and they have submitted PC-IV to the institution, handing taking over in progress.

Contact Mr. younas for update of procurement process, he replied that procurement process yet not started till 28.11.2016

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date	Appro Cos			Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016	Follow UP of the schemes
29	912	Upgadation of Institute of Mental Health Lahore	App. 13.11.2014	T 115.	117		45.810	59.268	59.268	59.268	8.360	14%	54.2	47%	10.0	Roof treatment in progress Flooring in progress E.I. & S.I. work in progress 4-Nos Transformers procured. Tile flooring in progress. Renovation of Female D-Ward Completed.	
				C 102.	717 0.0	000	45.810	56.868	56.868	56.868	8.360	15%	54.2	53%	0.0	Purchase Process delayed as the Bio medical engineer was of PIC was nominated by the department on 25.08.2016, Tech. specification prepared on 27.09.2016, hence tender was advertise on 29.09.16,	
				R 12.4	00		0.000	2.400	2.400	2.400	0.000	0%	0.0	0%	10.0	Technical Bids opened on 18.10.2016. Tech. Evalation completed on 07.11.2016.Financial Bids opened on 18.11.2016. Award latter will be issued on 10.12.2016.	
30	913	Establishment of Paediatric Cancer Unit, Children Hospital, Lahore	Revised 01.11.2016 Approved PDWP 20.10.14	T 240.	352 27.0	072	100.236	3.000	130.747	130.747	0.891	1%	101.1	42%	9.4	• Detail of work completed Work allotted on 13-10-2015. (Work is in progress. • Detail of work in hand /status Filling of expansion joints is in progress, 90% completed. Paint work is in progress, 30% completed. Renovation of bathrooms is in progress, 75% completed. Porcelain tile flooring is in progress, 30% completed. Bed Head panel procurement completed.	
				C 27.3			25.000	2.000	2.000	2.000	0.891	45%	25.9	95%	0.4	Scheme revised on 02.09.2016, A.A. issued on 11.11.2016, Token funds Rs. 1M were allocated. Rs.127.747 M provided as additioanl demand vide order No. P&E-III 7.216-17IAF(T&M). Tender advertised on 22.09.2016, Technical Bids opened on 14.10.2016, Technical Evaluation is under	Funds Rs. 127.747 M provided through Re-app. Order on 24.11.2016,
				R 212.	983		75.236	1.000	128.747	128.747	0.000	0%	75.2	35%	9.0	process. Financial Bids will be opened on 10.12.2016.	but could not be made online, PO(Dev-II) has been requested for online of funds.
31	914	Establishment of Institute of Paediatric Cardiology and Cardiac Surgery at the	11.11.2016 Approved PDWP 12.10.2015	T 726.	261		139.363	190.000	190.000	190.000	98.037	52%	237.4	33%	396.9	Purchase Process has been started. Tender advertised on 25.08.2016, Technical bids opened on 10.09.2016. Technical evaluation completed on 08.10.2016, Financial Bids opened on 27.10.2016, Ats	
		Children's Hospital, Lahore	12.10.2015	C 0.0		000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	of rs. 98.037 M issued , for remaining funds, Ats will be issued in 2nd week of December 2016,	
-				R 726.:	261		139.363	190.000	190.000	190.000	98.037	52%	237.4	33%	396.9		
32	915	Provision of Missing Facilities for Organ Transplant and Inpatient / OT Block, Children's Hospital, Lahore.	Approved DDSC 16.7.15 revised on 10.05,2016	T 165.	71.8	064	123.963	30.159	30.159	30.159	5.338	18%	129.3	78%	11.0	Scheme split into 2-groups on 10-3-16 Waiting Shed: Work completed expect minor finishing Lift well completed P.H & E.I is in progress Work has Started and in progress.	
				C 65.3		504	50.000	5.338	5.338	5.338	5.338	100%	55.3	85%	10.0	Tender advertised on 25.08.2016, Technical Bids opened on 10.09.2016, Technical evluation done on 08.10.2016, Financial Bids opened on 27.10.2016, , A.Ts issued.	
				R 99.7	80		73.963	24.821	24.821	24.821	0.000	0%	74.0	74%	1.0	on the organization of the	
33	916	Upgradation of Cardiology & Cardiac	02.06.2016 App DDSC on 10.08.2015	T 199.			92.316	104.432	104.432	104.432	0.000	0%	92.3	46%	2.8	Major Equipment:- Sternum SAW, Surgical Suction Machine, Angiography , Echocardiography,	
		Surgery Services at Jinnah Hospital,Lahore	10.00.2010	C 0.0		000	0.000 92.316	0.000 104.432	0.000 104.432	0.000 104.432	0.000	#DIV/0! 0%	0.0 92.3	#DIV/0! 46%	0.0 2.8	Rotablator , Headlights with loops.  Purchase process has been initiated, Specification has been finalized. Tender advertised on  24.09.2016, Technical bids opened on 15.10.2016	
34	917	Upgradation of Urology Department,& Dialysis Centre at Sheikh Zayed Hospital,	Approved DDSC	T 199.		100	70.600	128.550	128.550	128.550	0.000	0% #DIV/0!	70.6	35% #DIV/0!	0.0	Procurment process has been initiated Specification are being finalized, Tender will be floated shortly	Project Director changed. The new PD informed that PC-I needed revision as some items approved PC-I are to be to be
		Lahore	10.08.15	C 0.00		-	0.000 70.600	0.000 128.550	0.000 128.550	0.000 128.550	0.000	#DIV/0!	70.6	#DIV/0!	0.0		replaced.PO(Dev) has informed on 25.11.2016 that a committee has been made which will give recommendation with in 06-days the HIFU
35	918	Construction of New Emergency Block at	07.09.15 Approved	T 490.	746		0.000	5.274	4.274	4.274	0.000	0%	0.0	0%	486.5	Scheme being completed by donor.Funds have been proposed as surrendered by Head of	
		Punjab Institute of Cardiology, Lahore (Being Executed with Donation)	25.2.15	C 152.	413 0.0	000	0.000	1.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	152.4	institution PIC.Funds Rs.1M diverted to ADP scheme No.893 vide re-app order No. P&E-II/7- 2/16-17/AF(T&M) dated 17.10.2016	
				R 338.	333		0.000	4.274	4.274	4.274	0.000	0%	0.0	0%	334.1	. ,	
36	919	Establishment of Cancer Hospital,	Approved	T 1500	000		0.000	2.172	0.000	0.000	0.000	#DIV/0!	0.0	0%	1500.0	Funds have been released.Summary has been initiated and it hasbeen proposed that the project	
		Lahore.		C 800.		000	0.000	2.172	0.000	0.000	0.000	#DIV/0!	0.0	0%	800.0	may be capped. Funds Rs.15M diverted to ADP scheme No.893 vide re-app order No. P&E-II/7- 2/16-17/AF(T&M) dated 17.10.2016	
				R 700.	000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	700.0		
37	920	Upgradation of Urology / Hemodialysis Department at Kot Khawaia Saeed	App DDSC 10.08.2015	T 118.			22.500	77.545	77.545	77.545	19.790	26%	42.3	36%	18.1	Gr. Fl. / 1st Fl.: Roof laid. 2nd Floor: Columns in progress.	
		Hospital, Lahore.	revised 02.09.2016	C 90.9		000	22.500	54.040	54.040	54.040	19.790	37%	42.3	46%	14.4	Scheme has been revised on 02.09.2016, A.A issued on 21.11.2016.Tender advertised on 10.08.2016 & 11.08.2016, Technical bids opned on 05.09.2016, Technical evaluation	case for creation of cost centre sent to FD 30.09.2016, Cost centre created on 21.10.2016, Funds have been onlined and accordingly
			21.11.2016	R 27.2			0.000	23.505	23.505	23.505	0.000	0%	0.0	0%	3.7		DDO also informed.
38	921	Provision of Missing Sepcialities for Upgradation of DHQ Hospital to Teaching Hospital, Sahiwal	Approved PDWP 25.5.14 cleared by P&D on 15.10.14	Т 3637.			434.000	1025.000	1025.000	1025.000	341.950	33%	776.0	21%	2178.8	G-I: Face Work 50% completed. Surgicl Ward 182: 80% completed. Electrification, Doors & windows in progress. Operation Theator: Completed Medical ward 1: 95% completed. Electrification, Doors & windows in progress Rehmat-uili-Alameen Block Tile work & electrification is in progress Ghynea Ward Plastering & tile work is in progress. Cardiology Ward Plastering & tile work is in progress.	
				C 1492	825	000	434.000	875.000	875.000	875.000	341.950	39%	776.0	52%	183.8	Internees Hostels (2-Nos) PCC in progress G-II: Basement: Roof laid. Partition wall completed. Gr. Fl. & F.Fl.: Roof laid. Brick work completed. 2nd Fl.: 75% RCC Roof laid. G-III: Main Block Foundation completed.Car Parking Earth filling completed. Cafeteria Brick work upto roof level completed. Sewerline 85% completed.	
				R 2144	990		0.000	150.000	150.000	150.000	0.000	0%	0.0	0%	1995.0	Major Equipments are: Radiology Equipment, CSSD and Laundry, OT & ICU Gynecology Equipment, Anesthesia Monitoring and Dermatology Equipment, Pathology Equipment, ENT, Eye & Surgical Equipment Procurement process of Anesthesia equipment, paediatric equipment, Pathology Equipment completed, Award Letter issued of RS. 66.702 M, for remaining equipment Technical evaluation under process.	
			12,11,14	+													
39	922	Establishment of Cardiology Unit at Sahiwal.	App DDSC 21.08.14	T 119.		L	13.101	100.000	100.000	100.000	0.000	0%	13.1	11%	6.9	Principal has proposed that funds of the scheme may be diverted to ADP 921, HE has been advised that being category -I officer, principal can Re-app funds from one scheme of institution to another	Reference received from Principal Sahiwal, that funds of ADP 922 Scheme may be diverted to 921, and a representative also visit the
l			21.00.14	C 0.0	0.0	000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	scheme of the institution. Re-app awaited .	office, he has been provided specimen, and informed that being

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
Ė	2	3	-	R	119.985	3	13.101	100.000	100.000	100.000	0.000	0%	13.1	11%	6.9	19
40	923	Construction / Expansion of 150 Beds for Provision of Sub-Specialist Services at Children Hospital Complex, Multan	App: 03-7-08 PDWP Revised 03.6.15 Revised 03.03.2014	T	1872.876		1261.114	610.374	482.627	482.627	0.000	0%	1261.1	67%		Group No. 1:- (Main Build) (R/S): False ceiling in progress. Group No. 2: (Rehabilitation Services Unit): Completed. (B) Laundry: Rubbing of flooring in progress. G-III: Duckting pipeing in progress. G-IV: Lifts reached at site and installation is in progress. G-IV: installation of Cable Tray is in progress. Installation of L7IHT pannels is in progress. G-IV: Borting & Lowring completed. Water supply and sewerage system in progress. Road work is in Progress.
				С	559.811	598.388	559.237	0.000	0.000	0.000	0.000	#DIV/0!	559.2	100%		Scheme under Revision.  Purchase process has been started tender advertised on 07.08.2016 & 12.09.2016, Technical Bids opened from 01-09.2016 to 06.09.2016. Technical Evaluation under process.Rs. 468.499 Million have been surrendered by th Dean, as it has been decided by competant authority that BOne Marrow Transplant ville be installed in Multan. Rs. 427.74T M
				R	1313.065		701.877	610.374	482.627	482.627	0.000	0%	701.9	53%	128.6	transplant will be installed in Exhibite installed and later of it will be installed in multial. Rs. 127.747 in diverted to ADP 2016-17 scheme no.913, Estab. of Pead. Cancer Unit vide RE-app order no. P&E-II/7-
41	924	Completion of DHQ Hospital Building for Conversion into Kidney Centre Multan	6.8.15 App: 18-4-09 Rev. 5-5-09 Revised 09-5-13 Revised	Т	1048.780	389.304	877.669	126.355	126.355	126.355	0.000	0%	877.7	84%	44.8	Work allotted on 29.08.2015 and in progress. Main Buildings activity related to addition alteration of Civil work is almost completed. Construction of canopy for ramp in progress. Work on parking waiting shed in progress. Service:Sui Gas line liad. Drainage and water supply dumping completed by 80% completed. LE work in progress.
			05.8.15	С	392.810		392.770	1.000	1.000	1.000	0.000	0%	392.8	100%	-1.0	Purchase process started Executive Director . Tenedr advertised on 05.09.2016, Pre-Bid meeting held on 26.09.2016, date of technical bids opening was exteneded from 30.09.2016 to 13.10.2016 Tender for purchase of furniture was advertised but no firm participated ,
				R	655.970		484.899	125.355	125.355	125.355	0.000	0%	484.9	74%	45.7	hence tender will be re-advertised.
42	925	Expansion of CPE Institute of Cardiology,	Approved	т	2007.144		152.174	100.000	100.000	100.000	100.000	100%	252.2	13%	1755.0	Piles work completed. Cap beem completed. Anchorage system in progress. Excecavtion upto 32ft
		Multan (Construction of New OPD & Inpatient Block)	PDWP Revised	С	1290.190	0.000	152.174	100.000	100.000	100.000	100.000	100%	252.2	20%	1038.0	below road level in 1/3 part completed, Remaining is in progress.
		inpatient block)	11.11.2015 Revised 07.12.15	R	716.954		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	717.0	
43	926	Establishment of Cancer Treatment	Approved PDWP	Т	320.453		239.710	80.000	80.000	80.000	0.000	0%	239.7	75%	0.7	Major equipments:-Treatment Planning System, Networking, / Portal Vision & Dosimtry, wheel chairs,
		Facility, Nishter Hospital, Multan	20.06.2015	С	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Smoke Detector, Fire extengusher Tender advertised on 26.07.2016, Pre Bid meeting held on 20.08.2016, Tender were opened on the
				R	320.453		239.710	80.000	80.000	80.000	0.000	0%	239.7	75%	0.7	same day, Technical evaluation done, Financial Bids opened on 13.10.2016, AATs will be issued after approval from BOM
44	927	Provision of Missing Sepcialities for Upgradation of DHQ Hospital to Teaching Hospital, D.G Khan	Approved PDWP 04.02.2014 Revised 12.01.15 Revised 06.03.15	T	<b>2402.004</b> 907.304	G-l 83.266	<b>397.753</b> <b>350.000</b>	1135.000 985.000	1135.000 985.000	1135.000 985.000	<b>178.778</b>	16%	576.5 528.8	24%		1- Out of 8 Groups, Group No.1,2,3&6 allotted and are in progress 2- For Group No.4 and 5, the tenders were invited on 29-04-2015 and 06-05-2015 respectively but no one participated. The tenders were re-invited on 29-06-2015 and tenders for Group No. 4 were received and are under process of approval. For Group No. 5, prequalification of firm was invited on 27.07.2015 but no firm participated. Re-invited on 08.09.2015. Name of Consultant: Mis MASTER Consultants.G-I: Coloumn work upto roof level. G-II: G-F = Flooring in progress F-F = Plastering in progress Znd.F = Plastering in progress G-III: Foundation work in progress. G-IV: Tender received on 29.06.2015 and kept pending pending due to non-availibity of funds. Now on receipt of funds on 10.08.2015 process of approval taken in handG-V: Pre-Qualification of contractors invited on 08.09.2015.G-VI: Material collected at site.G-VII
				R	1494.700		47.753	150.000	150.000	150.000	0.000	0%	47.8	3%	1296.9	& G-VIII: work yet to be alloted.  Procurement process initiated. Tender advertised on 15.08.2016, Technical bids opned on 15.09.2016,
			7,4.15	H												Technical evluation completed on 08.10.2016, Financial Bids opened on 21.10.2016,
45	928	Establishment of a Cardiology Unit at DG Khan.	App: 13.11.2014	T	199.570	0.000	43.996	70.000	70.000	70.000	0.000	0% #DIV/0!	44.0 0.0	22% #DIV/0!	85.6 0.0	Procurement process initiated. Tender advertised on 15.08.2016, Technical bids opned on 15.09.2016, Technical evluation completed on 08.10.2016, Financial Bids opened on 21.10.2016,
				R	0.000 199.570	0.000	0.000 43.996	0.000 70.000	0.000 70.000	0.000 70.000	0.000	#DIV/0!	44.0	#DIV/0!	85.6	
46	929	Establishment of ICU at B.V. Hospital	Approved	H	271.263		243.213	26.398	26.398	26.398	8.500	32%	251.7	93%	1.7	G-I: Main Building completed. G-II: Generator received at site on 25.02.2015. G-III: Bed Lift has been
1	323	Bahawalpur	29/11/07 Rev.	Ļ		37.035		20.585		20.585				83%	1.7	installed at site. Installation of Hvac System in progress . Pre-Qualification of Contractor invited on 22.03.2016.
			31-3-09 Revised 24.12.13 Revised 07.04.15 Revised on 16.05.2016	R	79.844 191.419	30-04-08 50.494 19.12.08	57.607 185.606	5.813	5.813	5.813	0.000	41% 0%	66.1 185.6	97%	0.0	Tender advertised and Technical Bids have been opened, Technical evaluation will be compeletd by 10.11.2016 and financial bids will be opened in 3rd week of November 2016.
47	930	Construction of Cardiology and Cardiac	27.04.15 App. PDWP	Т	1467.632		696.429	771.203	771.203	771.203	241.479	31%	937.9	64%	0.0	G-I: MainBuilding: Plastering, Flooring, Roof treatment completed. Skirting Tile & Parking shed completed. G-
		Surgery Block at BV Hospital, Bahawalpur	PDWP 19/08/08 Rev.31-3-09 Revised 06-05-2014	С	546.964	217.128	294.644	250.000	250.000	250.000	40.129	16%	334.8	61%	2.3	II: Flooring, Plastering & Plumbrng work in rpgoress. G-III: Plastering & Roof treatement completed. Flooring completed. OHR Structure completed. Plumbring work in progress. G-V: Work is awarded to Merin (Pvt.) Ltd on 10.6.14. LC opened and process to import the material has been completed

category -I officer Principal can re-app the released funds from his one scheme to another. Re-app awaited.

Fd has been requested for SDA opening of ED

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
<u> </u>	2	3	Revised	R	920.668	3	401.785	521.203	521,203	521.203	201.350	39%	603.1	13 66%	-2.3	Tecnder process has been completed , A.Ats of Rs. 347.285 M have been issued , LC of RS.270 M has
			28.01.15													been opened. The purchase process of angiography machines has been re started. has been restart. For Rs. 53.918 M Tender sent to DGPR on 08.11.2016
48	931	Upgradation of Thalassaemia Unit &	20.03.15 Approved	Т	710.306	G-I	194.998	100.000	100,000	467 285 100.000	0.640	1%	195.6	28%	415.3	G-I: Ground floor / First floor / 2nd floor i. Flooring in progress. Sanitary / E.I work in progress. Roof
		Bone Marrow Transplant Centre at B.V.	PDWP 11.02.2014			70.488	10 11000	100.000	100.000		0.0.0	1,0	100.0	2070		treatment completed False ceiling will be fixed after installation of HVAC & G-II: Ground floor /
		Hospital, Bahawalpur	(Revised)	С	298.720	G-II	194.998	100.000	100.000	100.000	0.640	1%	195.6	65%	3.7	First floor / 2nd floor. Flooring in progress. ii. Sanitary / E.I work in progress. Roof treatment
						60.250			100.000		0.040		100.0	0070	0.1	completed. False ceiling will be fixed after installation of HVAC Pumping Machinery Turbine received at site. Boring Completed Pumping Chamber Completed G-III: Ground floor: Roof
				R	411.586	G-III 57.271	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	411.6	laid. Brick work completed. Cement plastering in progress. First floor Roof laid. Brick work and
			07.05.14	Н		31.211										under soft plaster in progress. 2nd floor: Roof shuttering completed. Fabrication in progress. G-IV:
49	932	Establishment of 410-Bedded Civil	App: PDWP	Т	1710.306	70.488	1414.000	44.068	44.068	44.068	0.000	0%	1414.0	83%	252.2	Funds have been allocated to clear the liabilities of the firm. Finance Department has been
		Hospital affiliated with QAMC, Bahawalpur	10-12-09	С	298.720	G-II	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	298.7	requested for transfer of funds in the Assignment of Secretary SHC &ME department.
		Sananapa	DDSC Revised	R	1411.586	60.250	1414.000	44.068	44.068	44.068	0.000	0%	1414.0	100%	-46.5	
			02-11-11 07.05.14	Н		CIII										
50	933	Upgradation of Neonatal and Paediatric Intensive Care Unit at SZMC/Hospital RY	Approved DDSC	T	126.180		39.843	86.180	86.180	86.180	0.000	0%	39.8	32%	0.2	Technical Specification has been finalized. Tender advertised on 07.09.2016, Technical bids opened on 20.09.2016, Technical evaluation completed on 26.10.02016, Financial Bids will be opneded in 3rd
		Khan	10.8.15	C	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	week of November,2016
			18.9.15	К	126.180		39.843	86.180	86.180	86.180	0.000	0%	39.8	32%	0.2	
51	934	National Blood Transfusion Service	App: CDWP	Т	323.750		51.023	25.726	25.726	25.726	8.100	31%	59.1	18%	247.00	Salaries have been paid to the staff of NBTS, i.e 2-RBS Managers, 2- BTO / Blood Inspector and 69
		Project, Punjab (Local cost of Rs. 123.220 M and German	18-3-2010	С	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.00	Non-gazzetted Staff . Moreover Purchase for consumable (screening kits, ets) is under process
		grant of Rs. 200.530 M)				0.000										
				R	323.750		51.023	25.726	25.726	25.726	8.100	31%	59.1	0%	247.00	
		Total Tertiary Care Hospitals (On-Going)	5/11/10	т	625.534		245.237	9535.000	9732.349	9732.349	1812.839	#DIV/0!	21442.528	27,272	17851.069	
		Total Tertiary Care Hospitals (On-Comg)		C	0.000		0.000	5296.280	5325.879	5325.879	1471.152	#DIV/0!	11500.595	#DIV/0!	4860.743	
				R	625.534		245.237	4238.720	4406.470	4406.470	341.687	#DIV/0!	9941.933	#DIV/0!	12990.326	
		Medical Education (On-Going)		Ħ												
52	935	Construction of 04 Nos. Lecture Theatres at RMC Rawalpindi	App DDSC 04.09.14	T	140.780		25.000	115.780	115.780	115.780	35.716	31%	60.7	43%	0.0	Main Building: (4-Nos Lecture Halls): Block No. 1: 1st step slab laid. Block No. 2: Columns in progress.
			Revised 07.9.15	С	110.038	0.000	25.000	85.038	85.038	85.038	35.716	42%	60.7	55%	0.0	Procurement Process: started, specification of equipments to be purchased are being finalized, but tender process will be delayed till January 2017, as the civil work is at initial stages, and there is no
				R	30.742		0.000	30.742	30.742	30.742	0.000	0%	0.0	0%	0.0	place available for equipment.
53	936	Establishment of Medical College,	PDWP	Т	1278.079		1156.252	115.933	115.933	115.933	4.880	4%	1161.1	91%	5.9	Main Building: Work completed & occupied. Boys Hostel: Work completed & occupied.Girls Hostel:
		Gujranwala.	Approved 10.11.11	_	953.742		852.847	95.001	95.001	95.001	4.880	5%	857.7	90%	5.0	Work completed & occupied. Boundary Wall: Completed. OHR Completed. Servant Quarter:
			Revised 18.03.14		953.742	712.254	032.047	95.001	95.001	95.001	4.000	3%	031.1	90%	3.9	5.9 Completed. Landscaping: Work in progress. G-I-A: Work alloted on 22-6-12: Cafeteria: completed. G II: 80% work completed. G-III: 2-Nos Generator (250-KVA each): Completed.G-IV: Work completed. G IV: WAPDA D emand Notice for Rs.15.925 paid. SNGPL Demand Notice for Rs.2.559(M) paid. G-IV: Completed
				R	324.337		303.405	20.932	20.932	20.932	0.000	0%	303.4	94%	0.0	Procurement process has been started Tender advertised on 29.09.2016, Technical Bids opened on 24.10.2016. Technical advisory committee meeting held on 04.11.2016, And report uploaded on PPRA
-			7.4.14	Н												Website.

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S. Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
54	937	Construction of Academic Block of	Approved	т	698.583		75.000	160.000	160.000	160.000	94.400	59%	169.4	24%	463.6	Work allotted on 31-03-16: RCC footing completed. Columns in progress. Brick Masonary in
0.	00.	Nawaz Sharif Medical College, Gujrat.	PDWP	C	591.334	0.000	75.000	160.000	160.000	160.000	94.400	59%	169.4	29%	356.3	progress.
			29.10.2015	R	107.249		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	107.2	
			19.11.2015		101.12.10		0.000	0.000	0.000	0.000	0.000	11011101		0,0		
55	938	Establishment of Nawaz Sharif Medical	App: Rev.	T	1974.246		1250.511	257.111	257.111	257.111	79.972	31%	1330.5	67%	466.6	Group No.1: Student Hostel (3-Nos Blocks): Ground, 1st & 2nd Floor: Finishing in progress. Faculty Hostel.
		College, University of Gujrat and Uplifting of Aziz Bhatti Shaheed (DHQ) as Teaching Hospital	6-5-09 Revised 05-03-12 2nd revised on	С	987.111	192.063 22-5-12	780.000	157.111	157.111	157.111	79.972	51%	860.0	87%		Ground, 1st, 2nd & 3rd Floors: Finishing in progress. Student Hostel for Girls: Block No. 1 Unit No.1.2 & 3: Rord laid. Plastering in progress. Block No. 2 Unit No.1.2 & 3: Ground Floor rord laid. 1st Floor shuttering in progress. Blwall: 4800-Rft completed. Gate & Gate Pillars in progress. G-II: Faculty Apartment: 20-Senior Faculty Resi: (G-18-19): Finishing in progress. 40-No. Jurior Faculty Resi: (G-1-10): Lane No. 1 (6-Nos x.3- Storey): Lane No.2 (2-Nos x.2-Shorey): Lane No.3 (6-Nos x.3-Storey): Finishing in progress. Flooring in
				R	987.135		470.511	100.000	100.000	100.000	0.000	0%	470.5	48%	416.6	Procurement Process has been initiated Tender advertised on 15.08.2016, Salaries are being paid to the staff.
56	939	Establishment of Khawaia Mohammad	13-03-12 Approved	т	1342.576		1129.224	213.351	213.351	213.351	70.156	33%	1199.4	89%	0.0	Work alloted on 23-06-12: Main Building (Phase-I): Ground, 1st, 2nd & 3rd floors: Work completed &
30	303	Safdar Medical College, Sialkot.	PDWP	_	878.636		715.887	162.748	162,748	162.748	70.156	43%	786.0	89%	0.0	occupied. Boys Hostel: Ground, 1st, 2nd & 3rd Floors: Work completed & handed over. Girls Hostel
		•	10.11.11 Revised 23.6.14		070.030	587.517	7 15.007	102./40	102./40	102.740	70.156	43%	780.0	09%		Ground, 1st, 2nd & 3rd Floors Work completed & handed over. B/wall: Completed. External E.I. in progress. G-II-Main Building (Phase-II): Flinishing in progress G-III: Lifts installed.G-IV: work completed and handed over. G-V: Work taken up by Highway Divn: Slalkot. Road 95% completed.G-VI: Demand Notice for Rs.5.602(M) paid to GEPCO. SNGPL Demand Notice awaited.G-IX: Work in F&P in progress. G-X: Auditorium: Brick work in F&P is in progress. Hostel Block: RCC Column in superstructure in progress.
				R	463.940		413.337	50.603	50.603	50.603	0.000	0%	413.3	89%		Rs.40.603 M has been proposed surrenedered vide Principal's office letter No. 792/B&A/KMSMC dated 20.08.2016. For remaining funds, Purchase process completed , Supply order have been issued.
57	940	Construction of Nursing Hostel &	08.09.14 Approved	т	229,407		19.695	84.953	84.953	84.953	81.428	96%	101.1	44%	124.8	Work alloted on 17.06.2016. Work in progress.
0.	0.0	Paramedical Hostel at Govt. Teachig	PDWP		182.966	0.000	19.695	84.953	84.953	84.953	81.428	96%	101.1	55%	78.3	Troncation on Troopers North in progress.
		Hospital, Shahdara.	29.10.15	0		0.000										
				К	46.441		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	46.4	
58	941	Upgradation / Strengthening of School of	App:	т	157.581		131.483	27.901	27.901	27.901	15.345	55%	146.8	93%	-1.8	G-I: (Nursing School): Work completed. and handed over. G-II: (Nursing Hostel): Structure
	011	Nursing, Mayo Hospital, Lahore	DDSC	C	149.941	40.491	122.040	27.901	27.901	27.901	15.345	55%	137.4	92%	0.0	completed. Plastering in progress. Marble & Tile flooring in progress Mumty roof laid. OHR
			amended 8-11-04	R	7.640	20-8-05	9.443	0.000	0.000	0.000	0.000	#DIV/0!	9.4	124%	-1.8	completed. Fair face work in progress.
			26.11.13		1.040		3.443	0.000	0.000	0.000	0.000	HDIVIO:	J.4	12-7/0	-1.0	
59	942	Establishment of Services Institute of	App: 19-01-05 17-01-	T	1738.480		1417.116	51.050	22.403	22.403	7.575	34%	1424.7	82%	299.0	Prinicpal, Stated that funds are not required during cFY, hence proposed surrendered. Funds
		Medical Sciences, Lahore	06 Rev.1-04-09	С	1501.445	1152.892	1195.380	40.000	11.353	11.353	7.575	67%	1203.0	80%	294.7	Rs.28.647 M diverted to ADP scheme No.893 vide re-app order No. P&E-II/7-2/16-17/AF(T&M) dated
			Revised	R	237.035		221.736	11.050	11.050	11.050	0.000	0%	221.7	94%	4.2	Prinicpal, Stated that funds are not required during cFY, hence proposed surrendered.
60	943	Establishment of Punjab Institure of	27-7-12 App:	т	2254 244		2044 622	125.000	425.000	125.000	E0 2E0	470/	2073.9	000/	244.6	Main Building:Ground to 6th Floor: Floor tile complete. Wall tile complete Bathroom tile complete.
00	943	Neuro Sciences, Lahore (Phase-II)	24-07-06		2354.241		2014.638	125.000	125.000	125.000	59.259	47%	2073.9	88%	214.6	External P.H complete Water Supply complete Fire Fighting piping complete Tubewell complete E.I.
		,	Amended 31-5-12	С	1661.859		1383.058	120.000	120.000	120.000	59.259	49%	1442.3	87%	158.8	work of basement, ground floor to 4th floor complete •E.I Work 5th floor to 8th floor is in progress.
			Revised 20.1.15	R	692.382	401.751	631.580	5.000	5.000	5.000	0.000	0%	631.6	91%		Major Equipments: Medicine Fridge, Operating Headlights, Fibre Optic Broncoscope, X-Ray Viewer, Local & Imported. Procurement process has been started. Tender advertised on 15.08.2016, Technical Evaluation completed on 5.09.2016, Ficancial Bids opened on 30.09.2016, Financial Bids opened on 30.09.2016, AATs issued on 05.11.2016, the firms demonstrated their quoted units too late which
61	944	Establishment of Fatima Jinnah Institute	14-6-12 App:	т	633.209	21-6-11	532.300	96.946	96.946	96,946	0.000	0%	532.3	84%	4.0	The gestation Period of PMU has been expired on 3.06.2016, therefor funds cannot be
01	344	of Dental Sciences Jubilee Town, Lahore	PDWP	-	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	utilized till the extension/ revision of PC-I. Revised Pc-I is being prepared.
			Revised 15-01-10	D	633,209	0.000	532.300	96.946	96,946	96,946	0.000	#DIV/0:	532.3	#DIV/0:	4.0	annea an and antonoising retision of rest. Iterised rest is being property.
			11/9/13	17	UJJ.ZUJ		JJZ.JUU	30.340	30.340	30.340	0.000	U /0	332.3	04/0	4.0	

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
62	945	Construction of Girls Hostel at King	App:	т	268.636	_	130.000	138.636	138.636	138.636	0.000	0%	130.0	48%	0.0	Civil work being executed in Grant 36, by institution itself instead of C&W Deptt.Funds have been
02	340	Edward Medical University, Lahore	DDSC		0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	released to complete the balanec civil Work.
			19-01-13 Revised	В	268.636	0.000	130.000	138.636	138.636	138.636	0.000	#DIV/0:	130.0	#DIV/0:	0.0	
$\vdash$			27.4.15	11	200.030		130.000	130.030	130.030	130.030	0.000	U /0	130.0	40 /0	0.0	
63	946	Establishment of KEMU Campus at	Approved	Т	175.507		2.771	64.000	64.000	64.000	0.000	0%	2.8	2%	108.7	Audit Copy for transfer of funds in the SDA of Vice Chancellor issued on 21.10.2016 after creation of
		Muridkey (PC-II).	PDWP 03.6.15	С	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	new cost centre of the scheme
			00.0.10	R	175,507		2.771	64.000	64.000	64.000	0.000	0%	2.8	2%	108.7	
			29.6.15				=									
64	947	Establishment of Medical College, Sahiwal		Т	1207.171		1186.081	107.448	107.448	107.448	0.000	0%	1186.1	98%	-86.4	Main Building: Physiology Department Ground / 1st Floor Completed. Physiology Deptt: Completed. Pathology Department Ground / 1st Floor Work completed. Bio-Chem Deptt: Completed. Community Medicine Completed. Admin Block Completed. Forensic & Pharmacology Block Completed. Anatomy block-I Completed. Anatomy block-II Completed. Hostel (Boys) Completed and occupied Hostel (Girls)Completed and occupied 2-No Turbines Boring completed OHR: 99% completed. Boundary
			APP: PDWP	С	869.120	917.431 02.06.201 4	958.714	0.000	0.000	0.000	0.000	#DIV/0!	958.7	110%	-89.594	wall: Completed. Road: Completed. Sewer: Completed. Cafeteria: Completed except minor finishing. Aluminum windows in progress Group No.2 Fire Alarm System: 95% installed Fire Fighting System: 94% installed Public Address System: 95% completed H.T. LT. Poles: 100% errected Data Networking: 95% completed. C.C. T.V. Cameras: 95% completed Group No.3 (Generator) Procured & placed at site. Group No.4 Landscaping) Work being executed by Forest Deptt: Group No.5 (Transformer) Work compeleted
			Approved 10.11.11 Revised 06.05.14	R	338.051		227.367	107.448	107.448	107.448	0.000	0%	227.4	67%	3.2	Procurement process has been started. Tender advertised on 03.08.2016, Technical Bids Opened , Technical Evluation under process.
65	948	Renovation of Nishtar Medical College,	App:	Т	293,703		213.215	80.488	80.488	80.488	26.287	33%	239.5	82%	0.0	Work alloted on 03-12-09: Progress is slow due to vacation of hostels. Working space is in-sufficient.
		Multan	PDWP 08-08-09	С	293,703		213.215	80.488	80.488	80.488	26.287	33%	239.5	82%	0.0	College Bldg: 90% work completed. Renovation work in Pathology Bl. in progress. IBN-E-SINA HALL
			Revised 01.07.16	R	0.000	276.608 07.11.09	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	(Boys): Work in progress at partial areas. QASIM HALL (Boys): work in progress. RAZI HALL (Boys): Work completed TARIQ HALL (Girls): Work in progress at partial areas. RAFIDA HALL (Girls): Completed. Ext. Dev: Boring & lowring for 01- Cusec turbine completed. Pump room completed. OHR: completed and connected with main water supply lines. Mosque: Tile flooring and dado completed in Hall & in veranda in progress.
66	949	Provision of Residential Colony for the	Approved	т	259.821		63.843	170.978	170.978	170.978	71.241	42%	135.1	52%	25.0	Brick work of Boundary Wall on west side is completed BPS. 20 Work in F&P is in progress. BPS.18-
		Staff of Dera Ghazi Khan Medical College	PDWP 20.6.2015	C	259.821	0.000	63.843	170.978	170.978	170.978	71.241	42%	135.1	52%	25.0	19: Work above DPC in progress BPS.15-17 Work in F&P is in progress.
			20.6.2015	R	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	
			05.8.15	Ĥ	0.000		0.000	0.000	0.000	0.000	0.000	,,D1170:	0.0	,/DIT/U:	0.0	
67	950	Establishment of Medical College, D.G.	App: PDWP	T	1167.213	440.450	1065.957	125.000	125.000	125.000	16.093	13%	1082.1	93%	-23.7	Work completed and occupied.RS.95 Million surrendered by SE Building D.G khan
		Khan.	Approved	С	918.415	440.450 G-II	812.150	125.000	125.000	125.000	16.093	13%	828.2	90%	-18.7	
			3.11.2011 Revised	R	248.798	362 046	253.807	0.000	0.000	0.000	0.000	#DIV/0!	253.8	102%	-5.0	
	054	Fatablishment of Madical Co."	Annual	Ţ	4700 70-		004 547	450.00-	450.00-	450.05	440.70		***	2401	4055.5	O IVP
68	951	Establishment of Medical College at Bahawalnagar	Approved 27.08.2014	١	1726.798		221.518	150.000	150.000	150.000	140.731	94%	362.2	21%	1355.3	G-II(Doctor's Hostel, Cafeteria, BWall Car Parking, Ext. Dev.): Boundary Wall 3200-Rft completed. Roads: Earthwork in progress. Residences: 20-Nos Residences Roof laid plaster work is in progress Doctor Hostel G.F roof laid FF Roof shuttering is in progress Cafeteria: Masonary Work upto roof
				С	1404.000	0.000	221.518	150.000	150.000	150.000	140.731	94%	362.2	26%	1032.5	level. G-3(a): Boys Hostel: Main Building G.F. plastering is in progress. F.F. roof laid Kitchen Block Roof laid 3rd floor roof shutteiring is in progress. G-3(b): Girls Hostel: Books for Prequalification received on 18.04.2016 and under process. G-3(c): 05-Nos Residences GIF & FIF Flooring and joinery
				R	322.798		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	322.8	

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
69	952	Establishment of College of Nursing at	4 Approved	T	179.425	3	30.000	129.425	129,425	129.425	46.925	36%	76.9	43%	20.0	Main Building F&P is in progress 02-Nos Residences Grade 18-19 Work above DPC is in progress.
09	902	Sheikh Zayed Medical College/ Hospital,	DDSC	'	179.425		30.000	129.425	129.425	129.425	46.925	36%	76.9	43%	20.0	04-Nos Residences Grade 15-17 Work above DPC is in progress. 02-Nos Residences Grade 11-14
		Rahim Yar Khan	05.11.15	С	145.782		30.000	95.782	95.782	95.782	46.925	49%	76.9	53%	20.0	Work above DPC is in progress 03-Nos Residences Grade 01-10 Work above DPC is in progress
				ľ	140.702	132.844	30.000	33.102	30.102	33.102	40.323	4370	10.3	3370	20.0	Funds have been proposed surrender as building has not been completed.
				R	33.643		0.000	33,643	33.643	33.643	0.000	0%	0.0	0%	0.0	Fas the building not completed, Principal SZMC has proposed funds as surrender, Funds will be
																diverted to Fast moving schemes
			07.12.15			21.03.16										
70	953	Construction of Phase-II Sheikh Zayed Medical Complex, RY Khan	App: 27-10-07 15- 01-08 13-4-09 Revised 01.10.2015	т .	1477.104		1103.854	256.000	256.000	256.000	32.616	13%	1136.5	77%	117.3	G-I: Work completed and handed over. G-II: allotted on 25-09-09: Work completed and handed over. G-III: 1-B/W brick work & grill is in progress. Gate & gate pillar is in progress. Collecting Tank RCC work completed. O.H.R concrete work completed. Road work & tuff paver is in progress. Sewerage, W/Supply, G/Supply & Road Work is in progress. G-IV: Work completed and handed over. G-V:
			01.10.2015	С	1058.815	1309.040	887.746	100.000	100.000	100.000	32.616	33%	920.4	87%	71.1	Internee Hostel: Hostel Completed & handed over on 09/2013. Residences Completed & handed over on 04/2014. G-VII: work completed and handed over. G-VII & G-VIII: Face work & Plastering is in progress. G-XI (A&B): G.F.   F.F.: Flooring, Face work, false celling, S.1 & El, is in progress. G-X (C&D): G.F.   F.F.: Flooring, Face work & Plumbing work is in progress.
				R	418.289		216.108	156.000	156.000	156.000	0.000	0%	216.1	52%	46.2	Purchase process has been started. Tender sent to DGPR on 07-09.2016 but published in newspapersvery late, Now Technical Bids opened on 02.11.2016 Technical evluation under Process.
			02.11.2015													
		Total Medical Education (On-Going)			17302.560		11768.458	2470.000	2441.353	2441.353	782.624	6.201	12551.082	12.216	3092.749	
					11966.728		8356.093	1655.000	1626.353	1626.353	782.624	#DIV/0!	9138.717	#DIV/0!	1984.282	
		Research and Development		к ;	5335.832		3412.365	815.000	815.000	815.000	0.000	#DIV/0!	3412.365	#DIV/0!	1108.467	
71	954	Performance Management System in	App:	_	102.034		49.423	19.335	19.335	19.335	1.435	7%	50.9	50%	33.3	Funds have been transferred in the SDA of Secretary SHC&ME Deptt and salaries are being paid
/ 1	934	Health Department	DDSC	·	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Funds have been transferred in the SDA of Secretary SHC&ME Dept. and salaries are being paid
			Revised 16.7.15	В	102.034	0.000	49.423	19.335	19.335	19.335	1.435	#DIV/0:	50.9	#DIV/0:	33.3	
			0.40.44	IX.	102.034		49.423	19.333	19.333	19.333	1.435	170	50.9	30%	33.3	
72	955	Upgradation of Institute of Public Health, Lahore	Approved DDSC 16.02.15	T	70.721	0.000	23.462	30.721	29.769	29.769	0.000	0%	23.5	33%	17.5	Work completed.Funds Rs.0.952 M diverted to ADP scheme No.893 vide re-app order No. P&E-II/7-2/16- 17/AF(T&M) dated 17.10.2016
				С	5.952	0.000	5.000	0.952	0.000	0.000	0.000	#DIV/0!	5.0	84%	1.0	Procurement Process: •has been started. Technical specification are being finalized. Tender will be
				R	64.769		18.462	29.769	29.769	29.769	0.000	0%	18.5	29%	16.5	advertised on 27.10.2016, Technical evaluation will be opened on 13.11.2016
73	956	Establishment of Central Research Lab	Approved	т	267.965		60.000	66.131	66.131	66.131	0.000	0%	60.0	22%	141.8	Procurement process has been started. Tender has been advertised on 21.07.2016.
	000	PGMI, Lahore	PDWP 15.9.15	c	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Technical bids opened on 13.08.16. TAC scheduled on 13.10.2016 but held on 07.11.2016
			15.9.15	R	267.965		60.000	66.131	66.131	66.131	0.000	0%	60.0	22%	141.8	Now financial Bids opened on 16.11.2016. A.Ats issued on 30.11.2016.
				Ħ	201.000		00.000			00.101	0.000	• ,,,				
74	957	Hospital Management Information	Approved	T	62.665		14.995	46.665	46.665	46.665	0.000	0%	14.995	23.93%	1.005	Purchase process started. Tender advertised on 30.07.2016, Technical Bids opened on 25.08.2016, MS
		System for Mayo Hospital Lahore & Lady Aitchison, Lahore		С	0.000		0.0	0.000	0.000	0.000	0.000	#DIV/0!	0.000	#DIV/0!	0.000	, Mayo Hospital has been advised to stop the procurement process to avoid repitition, as a new scheme under Hospital information System has been approved,
		Allulison, Lanore		R	62.665		14.995	46.665	46.665	46.665	0.000	0%	14.995	23.93%	1.005	and in the state of the state o
75	958	Establishment of Nuclear Medicine	Approved	т	6.870		0.000	1.000	1.000	1.000	0.000	0%	0.0	0%	5.9	The Scheme is to be revised to extend the gestation period til end December 2016. Transectional
7.0	300	Center, Jinnah Hospital, Lahore in Public-	PDWP	Ċ	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Advisor has been asked to submit the report, so that initial payement will be issued.
		Private Partnership Mode	26.06.2015	R	6.870		0.000	1.000	1.000	1.000	0.000	0%	0.0	0%	5.9	
			02 10 15	⊢:-	0.010		0.000	1.000	1.000	1.000	0.000	0 /0	0.0	0,0	0.0	

_																
Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S. Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
76	959	Punjab Thalassaemia Prevention	App:	Т	301.784		194.214	20.000	20.000	20.000	5.685	28%	199.9	66%	87.57	Scheme revised on 02.09.2016, A. A issued on 20.11.2016. Salaries are being paid to the staff.
		Program	DDSC 25-4-09	С	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.00	Stationary & medicines will be purchased in december 2016 as per requirement.
			Revised	R	301.784		194.214	20.000	20.000	20.000	5.685	28%	199.9	66%	87.57	
			20.11.2016	ш												
77	960	Upgradation of Nursing Hostels in Punjab	Approved DDSC 10.12.15	T	54.929		29.012	19.148	19.148	19.148	15.779	82%	44.8	82%	6.8	<u>Senior Nursing Wing:</u> Tile work of floors completed. Window grills are fixed. Doors are fixed. P.H and Tile work of washroom completed. Paint work in progress. 8-No. rooms Tile work of floors in progress. Window grills in progress. Doors are in progress. P.H and Tile work of washroom in progress. Paint work in progress. <u>Second Floor:</u> Tile work of floors in progress. Window grills in
				С	45.283	0.000	19.642	19.048	19.048	19.048	15.779	83%	35.4	78%	6.6	progress. Paint work in progress. <u>Second Tools</u> , the work of washroom in progress. Paint work in progress progress. Paint work in progress progress.
				R	9.646		9.370	0.100	0.100	0.100	0.000	0%	9.4	97%	0.2	
78	961	Diagnostic Centers at DHQ and THQ	Approved	Т	6.580		0.000	2.000	2.000	2.000	0.000	0%	0.0	0%	4.6	The Scheme is to be revised to extend the gestation period til 26.04.2017. Transectional Advisor has
		Hospital in Public-Private Partnership	PDWP	C	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	been asked to submit the report , so that initial payement will be issued .
		Mode	26.06.2015	В			0.000	2.000		2.000	0.000	0%	0.0	0%	4.6	• • • • • • • • • • • • • • • • • • • •
-			02.10.15	М	6.580		0.000	2.000	2.000	2.000	0.000	U%	0.0	U%	4.0	
		Total Research & Development (On-	02.10.13	Т	873.548		371.106	205.000	204.048	204.048	22.899	1.183	394.005	2,771	298.394	
		Going)		C	51.235		24.642	20,000	19.048	19.048	15.779	#DIV/0!	40.421	#DIV/0!	7.545	
		-		R	822.313		346.464	185.000	185.000	185.000	7.120	0.358	353.584	2.880	290.849	
				K	022.313		340.404	103.000	103.000	103.000	7.120	0.330	333.304	2.000	230.043	
				Т	18801.642		12384.801	12210.000	12377.750	12377.750	2618.362	21.15%	34387.615	183%	21242,212	
		TOTAL ON-GOING		С	12017.963		8380.735	6971.280	6971.280	6971.280	2269.555	32.56%	20679.733	172%	6852.570	
		TOTAL ON-GOING		- P	6783.679											
				K	6/83.6/9		4004.066	5238.720	5406.470	5406.470	348.807	6.45%	13707.882	202%	14389.642	
		New Schemes														
		Tertiary Care Hospitals (New)														
79	962	Establishment of Children Hospital,	Unapproved	Т	950.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	945.0	Summary has been initiated to Chief Minister on 25.08.2016, wherein, it has been proposed tha
		Rawalpindi (Phase-I)		С	500.000	0.000	0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	495.0	scheme may be capped.
				R	450.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	450.0	
														,-		
80	963	Upgradation of Burn / Plastic Surgery	APP DDSC 02.09.16	T	199.890		0.000	100.000	100.000	0.000	0.000	#DIV/0!	0.0	0%	99.9	DDSC held on 02.09.2016, scheme was approved, A.A issued on 20.11.2016, P&D department has
		Unit at Holy Family Hospital Rawalpindi	02.09.10	С	18.195	0.000	0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	13.2	been requestedfor release of funds on 23.11.2016
				R	181.695		0.000	95.000	95.000	0.000	0.000	#DIV/0!	0.0	0%	86.7	
81	964	Installation of Auto Fixed Capacitors	20.11.2016	т	52.000		0.000	52.000	52.000	0.000	0.000	#DIV/0!	0.0	0%	0.0	Deferred in DDSC 01.11.2016
01	904	(Low Power Factor) & Replacement of	опарріотса	C	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Deletied iii DD3C 01.11.2010
		Old Lifts at Holy Family Hospital,		Ü		0.000										
		Rawalpindi		R	52.000		0.000	52.000	52.000	0.000	0.000	#DIV/0!	0.0	0%	0.0	
$\vdash$																
82	965	Establishment of Children Hospital,	Unapproved	T	950.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	945.0	Summary has been initiated to Chief Minister on 25.08.2016, wherein, it has been proposed tha
		Gujranwala (Phase-I)		С	500.000	0.000	0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	495.0	scheme may be capped.
				R	450.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	450.0	
				1												
83	966	Establishment of Hospital Waste Management in Lahore.	Unapproved	T	280.000	0.000	0.000	25.000	25.000	0.000	0.000	#DIV/0!	0.0	0%	255.0	PC-I Received
		management in Lanore.		C	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	
-				К	280.000		0.000	25.000	25.000	0.000	0.000	#DIV/0!	0.0	0%	255.0	
84	967	Reconstruction of Lady Willingdon	Unapproved	Т	3055.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	3050.0	Summary has been initiated to Chief Minister on 25.08.2016, wherein, it has been proposed that
		Hospital, Lahore		C	2000.000	0.000	0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	1995.0	scheme may be capped.
		•		R	1055.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	1055.0	• "
$\vdash$				1	1000.000		0.000	0.000	0.000	0.000	0.000	#DI470.	0.0	0 /0	1000.0	
85	968	Establishment of Surgical & Medical Unit	APP DDSC	T	101.704		0.000	100.000	100.000	0.000	0.000	#DIV/0!	0.0	0%	1.7	Schemewas discussed in DDSC meeting held on 02.09.2016 and approved A.A issued on 22.11.2016
		, Sir Ganga Ram Hospital, Lahore	02.09.16	С	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	P&D dpartment has been requested for release of funds on 23.11.2016
				R	101.704		0.000	100.000	100.000	0.000	0.000	#DIV/0!	0.0	0%	1.7	
- 00	000	Harmadation of Harland Daniel (C)	22.11.2016	Ţ	101.005				00.000	20.00	2 227				101.0	Assessed by DDCC and ACCOUNT Additional and ACCOUNT DEPT.
86	969	Upgradation of Urology Department, Sir Ganga Ram Hospital, Lahore	Approved DDSC on	Ļ	181.000	0.000	0.000	60.000	60.000	60.000	0.000	0%	0.0	0%	121.0	Approved by DDSC on 04.08.2016. AA issued on 20.10.16, P&D Department has been requested for release of allocated funds on 27.10.2016
		Ganga Каш поѕрца, Lanore	04.08.2016	C	0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	release or anocaleu runus on 27.10.2010
$\vdash$			20 10 2016	R	181.000		0.000	60.000	60.000	60.000	0.000	0%	0.0	0%	121.0	
87	970	Upgradation of Cardiac & Vascular	Арр	T	166.726		0.000	82.626	82.626	82.626	0.000	0%	0.0	0%	84.1	Approved by DDSC on 13.07.2016. AA issued on 10.08.2016. Funds released on 21.10.2016
"		Surgery Department, Mayo Hospital,	DDSC on	c	2.626	0.000	0.000	2.626	2.626	2.626	0.000	0%	0.0	0%	0.0	The state of the s
		Lahore	13.07.2016	R	164.100		0.000	80.000	80.000	80.000	0.000	0%	0.0	0%	84.1	
			10.8.16	Ħ	.04.100		0.000	00.000	00.000	00.000	0.000	0 /0	0.0	0 /0	J	
												_				

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S. Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016
88	971	Establishment of Breast Cancer Screening Facilitation Centre, Lady Aitchison, Hospital, Lahore	App DDSC on 07.01.2016	T C R	<b>87.649</b> 20.900 66.749	0.000	0.000 0.000 0.000	87.649 20.900 66.749	87.649 20.900 66.749	43.825 10.450 33.375	1.673 1.673 0.000	4% 16% 0%	1.7 1.7 0.0	2% 8% 0%	0.0 0.0 0.0	Capital: Excavation / foundation work in progress:  Major Equipments are Digital Ultra Sound Machine, Digital Mamography Amchine, Digital X-Ray Machine Tenders have been called and opened on 24.09.2016. Technical evaluation under process. Funds released by FD on 17.08.2016
89	972	Purchase of CT Scan Machine for Children Hospital / Institute of Child Health, Lahore	Approved DDSC on 04.08.2016	С	0.000 100.000	0.000	0.000 0.000 0.000	0.000 100.000	0.000 100.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% #DIV/0! 0%	0.0 0.0 0.0	Approved by DDSC on 04.08.2016 subject to provision of amended PC-I at the cost of Rs.140 Million, which is awaited. A.A wil be issued reciept of amended PC_I.
90	973	Renovation and Upgradation of Existing Operation Theaters and ICU into Organ Transplant Unit at Sheikh Zayed Postgraduate Medical Institute, Lahore	App DDSC 04.10.2016	С	394.265 0.000 394.265	0.000	0.000 0.000 0.000	<b>95.286</b> 5.286 90.000	95.286 5.286 90.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% #DIV/0! 0%	299.0 -5.3 304.3	Deferred by DDSC on 04.08.2016. Revised PC-I received and discussed in DDSC meeting held on 04.10.2016, and apporved,
91	974	Construction of Parking & Bridge over Cantt Drain at the rear Side of Services Hospital / PIC , Lahore.	Approved DDSC 18.08.2016	T C R	339.551 339.551 0.000	0.000	0.000 0.000 0.000	<b>70.000</b> 70.000 0.000	<b>70.000</b> <b>70.000</b> <b>0.000</b>	<b>70.000</b> <b>70.000</b> <b>0.000</b>	70.000 70.000 0.000	100% 100% #DIV/0!	70.0 70.0 0.0	21% 21% #DIV/0!	269.6	Work will be executed by LDA Scheme discussed in DDSC on 18.08.2016 and approved, A.A issued on 28.09.2016, funds released on 24.10.2016 by FD and placed at the disposal of C&W Department
92	975	Upgradation & Strenghtening of Neurosurgery Department, Jinnah Hospital, Lahore	Approved DDSC 04.08.2016	С	0.000 398.740	0.000	0.000 0.000 0.000	0.000 0.000 60.000	0.000 0.000 60.000	0.000 0.000 60.000	0.000 0.000 0.000	0% #DIV/0! 0%	0.0 0.0 0.0	0% #DIV/0! 0%	338.7	Approved by DDSC on 04.08.2016. AA issued on 17.10.16.P&D Department has been requested for realease of allocated funds on 27.10.2016
			17.10.2016	К	398.740		0.000	60.000	60.000	60.000	0.000	0%	0.0	0%		
93	976	Rehabiliatation & Improvement of Orthopedic Department, Jinnah Hospital, Lahore.	Approved DDSC 01.11.2016	С	137.125 0.000 137.125	0.000	0.000 0.000 0.000	60.000 0.000 60.000	0.000 0.000 60.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% #DIV/0! 0%	77.1	Scheme discussed in DDSC on 18.08.2016 and approved . A.A issued on 21.11.2016, P&D department has
94	977	Rehabilitation of LGH Phase-I, Lahore.	21.11.2016 approved by DDSC on 04.10.2016	T C R	<b>198.101</b> 65.015 133.086	0.000	0.000 0.000 0.000	<b>32.439</b> 10.188 22.251	32.439 10.188 22.251	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% 0% 0%	165.7 54.8 110.8	Scheme discussed in DDSC on 13.07.2016 and approved at a total cost of Rs. 196.723 M. AA not issued
95	978	Construction of Emergency Block in Mozang Hospital, Lahore	10 11 2016 Unapproved	T C R	22.330 22.330 0.000	0.000	0.000 0.000 0.000	10.000 10.000 0.000	10.000 10.000 0.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% 0% #DIV/0!	12.3 12.3 0.0	PC-I not Received
96	979	Upgradation of Radiology Department, Nishter Hospital, Multan	App DDSC 02.09.16	T C R	136.000 0.000 136.000	0.000	0.000 0.000 0.000	186.000 0.000 186.000	186.000 0.000 186.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% #DIV/0! 0%	-50.0 0.0 -50.0	DDSC held on 02.09.2016, and A.A issued on 03.11.2016
97	980	Establishment of Children Hospital, Bahawalpur (Phase-I) (With Korean Assitance)	03.11.2016 App	С	<b>950.000</b> 500.000 450.000	0.000	0.000 0.000 0.000	<b>30.000</b> 30.000 0.000	<b>30.000</b> 30.000 0.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% 0% 0%	920.0 470.0 450.0	Amended PC-I sent to P&D Department
98	981	Construction of Nursing Hostel, 410 Bedded Civil Hospital, Bahawalpur.	Approved on 01.11.2016	T C R	109.107 94.366 14.741 including 2.	0.000	0.000 0.000 0.000 M cost for 6	70.000 70.000 0.000 month)	<b>70.000</b> 70.000 0.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% 0% 0%	39.1 24.4 14.7	Scheme was discussed in DDSC on 01.11.2016 and approved, A.A issued on 20.11.2016, P&D Department ha been requested for release of funds on 23.11.2016
99	982	Upgradation of Operation Theatre Complex, BV Hospital, Bahawalpur (Phase-I)	Unapproved	T C	0.000	0.000	0.000	<b>150.000</b>	<b>150.000</b> 0.000	0.000	0.000	#DIV/0! #DIV/0!	0.0	0% #DIV/0!	0.0	Principal, has proposed that scheme may be dropped during CFY , and allocated funds may be taken as surrendered.
100	983	Construction of Medicine Store at Sheikh Zayed Medical College/Hospital, Rahim Yar Khan	Unapproved	T C R	50.000 35.000 15.000	0.000	0.000 0.000 0.000 0.000	50.000 35.000 15.000	50.000 35.000 15.000	0.000 0.000 0.000 0.000	0.000 0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0 0.0	0% 0% 0% 0%	0.0 0.0 0.0 0.0	Deferred in DDSC 01.11.2016
101	984	Revamping of Four Tertiary Care Hospitals in Punjab	Unapproved	С	4000.000 0.000 4000.000	0.000	0.000 0.000 0.000	2000.000 0.000 2000.000	1903.626 0.000 1903.626	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% #DIV/0! 0%	2096.4 0.0 2096.4	PC-I not Received, Funds Rs. 96.374 M diverted to supplementary scheme ," Revamping of PHOTA" vide P&D Department's letter NO. 1(17)RO(ADP)P&D/2016-suppl Sr. No. 105 dated 26.10.2016.
102	985	Establishment of Filter Clinics	Unapproved	T C R	<b>75.000</b> 25.000 50.000	0.000	0.000 0.000 0.000	<b>34.000</b> 11.000 23.000	<b>34.000</b> 11.000 23.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% 0% 0%	41.0 14.0 27.0	Discussed with Principal, AIMC. He stated that PC-I is not required.
103	986	Capacity Building of Tertiary Care Hositals	Approved 18.10.16	С	309.009 0.000 309.009	0.000	0.000 0.000 0.000	<b>60.000</b> 0.000 60.000	<b>60.000</b> 0.000 60.000	0.000 0.000 0.000	0.000 0.000 0.000	#DIV/0! #DIV/0! #DIV/0!	0.0 0.0 0.0	0% #DIV/0! 0%	249.0 0.0 249.0	Scheme approved at total cost of Rs. 309.085 M

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date	Approved Cost	T.S . Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016	
104	987	Deployment of Automated System in	Unapproved	T 105.000	-	0.000	40.000	40.000	0.000	0.000	#DIV/0!	0.0	0%	65.0	PC-I not Received	
	001	Terrtiary Care Hospitals		C 50.000	0.000	0.000	15.000	15.000	0.000	0.000	#DIV/0!	0.0	0%	35.0	1 0 1 1101 110001100	
				R 55.000		0.000	25.000	25.000	0.000	0.000	#DIV/0!	0.0	0%	30.0		
105	988	Purchase of Ventilators for Hospitals in	Approved DDSC	T 115.000	0.000	0.000	115.000	115.000	115.000	0.000	0%	0.0	0%	0.0	AA issued on 28.09.16, Funds released on 21.10.2016	
		Punjab	18.08.2016	C 0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0		
			28.09.2016	R 115.000		0.000	115.000	115.000	115.000	0.000	0%	0.0	0%	0.0		
106	989	Provision of Missing facilities,		T 300.000		0.000	200.000	32.250	0.000	0.000	#DIV/0!	0.0	0%	267.8	Partially received from SZMC	
		Rehabilitation and Improvement of Existing Equipment in Teaching	-	C 0.000 R 300.000	0.000	0.000	200.000	32.250	0.000	0.000	#DIV/0!	0.0	#DIV/0! 0%	0.0 267.8		
		Existing Equipment in Teaching		1 300.000		0.000	200.000	32.230	0.000	0.000	#DIV/0:	0.0	0 /0	207.0		
		Total Tertiary Care Hospitals (New)		T 13913.196		0.000	3885.000	3620.876	431.451	71.673	16.612%	71.673	#DIV/0!	10292.320		
				C 4172.983		0.000	300.000	300.000	83.076	71.673	86.274%	71.673	#DIV/0!	3603.432		
				R 9740.213		0.000	3585.000	3320.876	348.375	0.000	0.000%	0.000	#DIV/0!	6003.472		
		Medical Education (New)														
107	990	Establishment of Medical College at	Unapproved	T 1500.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	1495.0	Summary has been initiated to Chief Minister on 25.08.2016, wherein, it has been proposed that	
		Attock.		C 1000.000	0.000	0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	550.0	scheme may be capped.	
				R 500.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	500.0		
108	991	Establishment of Medical College at	Unapproved	T 1500.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	1495.0	Summary has been initiated to Chief Minister on 25.08.2016, wherein, it has been proposed that	
100	331	Bhakkar.			1000.000 0.000	0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	995.0	scheme may be capped.	
			-	R 500.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	500.0		
109	992	Upgradation of Pathology Department, Library & purchase of Two Buses. PMC	Approved DDSC	T 52.031	0.000	0.000	60.000	60.000	0.000	0.000	#DIV/0!	0.0	0%	-8.0	DDSC held on 04.10.16 and approved.	
		Faisalabad	04.10.16	C 0.000 R 52.031	0.000	0.000	15.000 45.000	15.000 45.000	0.000	0.000	#DIV/0! #DIV/0!	0.0	#DIV/0!	-15.0 7.0		
			06.11.2016	1 52.031		0.000	45.000	45.000	0.000	0.000	#DIV/0:	0.0	0%	7.0		
110	993	Feasibility for Establishment of Narowal	Unapproved	T 10.000		0.000	10.000	10.000	0.000	0.000	#DIV/0!	0.0	0%	0.0	Summary has been initiated to Chief Minister on 25.08.2016, wherein, it has been proposed that	
		Medical College in District Narowal (PC-II)		C 0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	scheme may be capped.	
				R 10.000		0.000	10.000	10.000	0.000	0.000	#DIV/0!	0.0	0%	0.0		
111	994	Reconstruction of de'Montmorency	Unapproved	T 3355.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	3350.0	Summary has been initiated to Chief Minister on 25.08.2016, wherein, it has been proposed that	
		College of Dentistry, Lahore	ľ	C 2000.000	0.000	0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	1995.0	scheme may be capped.	
				R 1355.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	1355.0		
112	995	Establishment of Punjab Institute of	Unannroyed	T 711.000		0.000	100.000	100.000	0.000	0.000	#DIV/0!	0.0	0%	611.0	PC_I sent to P&D Department to place in PDWP meeting	
112	333	Neuro Sciences, Lahore (Phase-III)			511.000 200.000 0.000	0.000	60.000	60.000	0.000	0.000	#DIV/0!	0.0	0%	451.0	ro_i sent to rab behaltinent to place in rbwr incetting	
			-			0.000	40.000	40.000	0.000	0.000	#DIV/0!	0.0	0%	160.0		
113	996	Construction of 5 Nos. Lecture Theatres at Nishtar Medical College, Multan	Approved DDSC		169.975 128.449 0.000 41.526	0.000	60.000	60.000	0.000	0.000	#DIV/0!	0.0	0%	110.0	DDSC held on 18.08.16 and approved AA not issued.	
		at Nishtai medicai conege, muitan	18.08.2016			0.000	53.000 7.000	53.000 7.000	0.000	0.000	#DIV/0! #DIV/0!	0.0	0%	75.4 34.5		
			16.11.2016	11.520		0.000	7.000	7.000	0.000	0.000	#DIV/0:	0.0	0%	34.3		
114	997	Provision of Two Buses for the students	App DDSC ON 13.07.2016	T 22.396		0.000	15.000	15.000	15.000	0.000	0%	0.0	0%	7.4	Approved by DDSC on 13.07.2016, AA issued on 24.07.16. Funds released on 24.08.2016, FD has	
		of QAMC, Bahawalpur	13.07.2010	C 0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	een requested to transfer the released funds in SDA of Principal, QAMC, Bahawalpur on 02.09.2016 dvice awaited	
$\vdash$			24.07.2016	R 22.396		0.000	15.000	15.000	15.000	0.000	0%	0.0	0%	7.4	7.0	
115	998	Upgradation of Nursing Schools into	Unapproved	T 800.000		0.000	40.000	40.000	0.000	0.000	#DIV/0!	0.0	0%	760.0	KEMU PC-I received only.	
		Colleges. Phase-I		C 400.000	0.000	0.000	20.000	20.000	0.000	0.000	#DIV/0!	0.0	0%	380.0		
				R 400.000		0.000	20.000	20.000	0.000	0.000	#DIV/0!	0.0	0%	380.0		
116	999	Revamping of Institute of Public Health	Unapproved	T 150.000		0.000	45.000	45.000	0.000	0.000	#DIV/0!	0.0	0%	105.0	PC-I not Received	
110	333	noramping of montate of a upine ricular		C 50.000	0.000	0.000	10.000	10.000	0.000	0.000	#DIV/0!	0.0	0%	40.0	1 0 1 1101 110001100	
				R 100,000		0.000	35,000	35,000	0.000	0.000	#DIV/0!	0.0	0%	65.0		
		Total Medical Education (New)		T 8270.402		0.000	345.000	345.000	15.000	0.000	0.000%	141.673	#DIV/0!	7925.402		
				C 5089.449		0.000	173.000	173.000	0.000	0.000	#DIV/0!	141.673	#DIV/0!	4916.449		
				R 3180.953		0.000	172.000	172.000	15.000	0.000	0.000%	0.000	#DIV/0!	3008.953		
		Research & Development (New)														
117	1000	Strategic Management Unit in SH&ME	Approved DDSC on	T 197.160		0.000	40.000	40.000	20.000	0.000	0%	0.0	0%	157.2	Funds released by FD on 17.08.2016 and placed in the SDA of Secretary SHC&ME, Department.	
		including Internal Policy & Monitoring	DDSC on 13.07.2016	C 0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0		
		Unit	22.07.2040	R 197.160		0.000	40.000	40.000	20.000	0.000	0%	0.0	0%	157.2		
118	1001	Health Reporting System	22.07.2016 Apprvoed	T 198.296		0.000	15.000	15.000	7.500	0.000	0%	0.0	0%	183.3	Funds released by FD on 17.08.2016	
			DDSC 20.01.2016	C 0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	·	
				R 198.296		0.000	15.000	15.000	7.500	0.000	0%	0.0	0%	183.3		
119	1002	Hospital Management Information	Approved	T 500.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	495.0	Scheme has been approved by DDSC on 04.08.2016 for follwing Hospitals 1)BBH 2)AHF 3)JH 4)Children	
		System	DDSC on 04.08.2016	C 0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	Multan 5)Children Lhr 6) Mayo Hosp subject to condition that i) PITB will conductcomprehensive Survey of	
			U4.U0.ZU10	R 500.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	495.0	each Hospital before procurement of equipment under HMIS Project to access the existing I.T equipment in	

requset to P&D

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date	Approved Cost	Cost	Exp: upto June 2016	Provision for 2016-17	Revised Allocation 2016-17	Funds Released upto November 2016	Funds Utilized till November 2016	%age utiliz. on releases so far	Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016	Follow UP of the schemes
1	2	3	4	5	5	6	7	8	9	10	11	12	13	14	15	
		Total Research & Development	06.09.2016	T 895.45		0.000	60.000	60.000	27.500	0.000	0.000%	0.000	0.000	835.456		
		(New)		C 0.000	<u>'</u>	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.000	#DIV/0!	0.000	<del>'  </del>	
		, ,		R 895.45	:	0.000	60.000	60.000	27.500	0.000	0.000%	0.000	0.000	835.456		
		Specialized Health Care & Miscellaneous		055.45	,	0.000	00.000	00.000	21.500	0.000	0.00078	0.000	0.000	000.400		
		(New)														
120	1003			T 200.00		0.000	45.000	45.000	0.000	0.000	#DIV/0!	0.0	0%	155.0	PC_II has been approved by PDWP	
	Consultant Firm for Mother & Child Hospital, Muree.		By PDWP	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0		
				R 200.00	)	0.000	45.000	45.000	0.000	0.000	#DIV/0!	0.0	0%	155.0		
		Establishment of 100 Beded Mother &														
121	1004	Child Hospital, Muree (in collaberation	Unapproved	T 3000.00		0.000	450.000	450.000	0.000	0.000	#DIV/0!	0.0	0%	2550.0	PC-I not Received	
		with Fedral Government.)		C 1500.00		0.000	450.000	450.000	0.000	0.000	#DIV/0!	0.0	0%	1050.0		
$\vdash$		man cara constitution,		R 1500.00	0	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	0%	1500.0		
122	1005	Establishment of Blood Centres at	Unapproved	T 90.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	85.0	PC-I sent to P&D Department to place in PDWP meeting	
	Faisalabad with Assistance of KFW.			C 0.000	0.000	0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.0	#DIV/0!	0.0	• • • • • • • • • • • • • • • • • • • •	
				R 90.000		0.000	5.000	5.000	0.000	0.000	#DIV/0!	0.0	0%	85.0	1	
				30.000		5.000			0.500	0.000		0	- 70	-510		
		Total Specialized Health Care &		T 3290.00	0	0.000	500.000	500.000	0.000	0.000	#DIV/0!	0.000	0.000	2790.000		
		Miscellaneous (New)		C 1500.00	0	0.000	450.000	450.000	0.000	0.000	#DIV/0!	0.000	#DIV/0!	1050.000		
				R 1790.00	0	0.000	50.000	50.000	0.000	0.000	#DIV/0!	0.000	0.000	1740.000		
		Supplementary Schemes														
123	Suppl.	Replacement of Two Angiography	Approved	T 240.00	)	0.000	0.000	240.000	240.000	0.000	0.000%	0.000	#DIV/0!	0.0	Funds Rs. 240 M allocated / provided from Non-ADP Scheme 4828 "Speical Development	
		Machines at Punjab Institute of Cardology, Lahore		C 0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.000	0.000	0.0	Package" vide P&D Department's letter NO. 1(17)RO(ADP)P&D/2016-suppl Sr. No. 48 dated	
		Gardology, Lanore		R 240.00	)	0.000	0.000	240.000	240.000	0.000	0.000%	0.000	0.000	0.0	19.08.16.	
	- 1		İ													

Sr. No.	ADP No.	Name of the Scheme	Approval Status & Date		Approved Cost	T.S . Cost		Provision for 2016-17		Funds Released upto November 2016	Funds Utilized till November 2016		Cumul-ative Exp.	Finan. Prog. till Current month	Throw- Forward	Remarks Funds Released By Finance Department of ongoing Schemes on 15.07.2016	Follow UP of the schemes
1	2	3	4		5	5	6	7	8	9	10	11	12	13	14	15	
124	4 Suppl. Revamping of Punjab Human Organ		Approved DDSC on	Т	96.374		0.000	0.000	96.374	0.000	0.000	#DIV/0!	0.000	#DIV/0!	0.0	Funds Rs. 96.374 M allocated/provided from ADP No. 984 "Revamping of Four Tertiacy Care	
		Transplant Authority (PHOTA)	DD9C on	С	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.000	0.000	0.0	405 # 00 40 0040 A ####### 40 44 0040	
				R	96.374		0.000	0.000	96.374	0.000	0.000	#DIV/0!	0.000	0.000	0.0		
125	25 Suppl. Establishment of Project M	Establishment of Project Management	Approved	T	171.515		0.000	0.000	117.815	0.000	0.000	#DIV/0!	0.000	0.000	53.7	Scheme approved in 4th standing committee meeting of Cabnet vide letter No. CAB-II/ 1- 2/2016(51) dated 14.11.2016, P&D Department issued advice on 24.11.2016. accordingly FD has	
		Unit for the Project Establishment of	DDSC on 06.09.2016	С	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.000	#DIV/0!	0.0		
	Pu	Punjab Public Health Agency(PPHA)		R	171.515		0.000	0.000	117.815	0.000	0.000	#DIV/0!	0.000	0.000	53.7	been requested for necessary advice.	Case of SDA opening is with FD , and Case for release of funds with FD
				T	336.374		0.000	0.000	336.374	240.000	0.000	#DIV/0!	0.000	#DIV/0!	0.000		
	Total Supplementary Schemes	Total Supplementary Schemes		С	0.000		0.000	0.000	0.000	0.000	0.000	#DIV/0!	0.000	0.000	0.000		
			R	336.374		0.000	0.000	336.374	240.000	0.000	#DIV/0!	0.000	0.000	0.000			
				Т	26705.428		0.000	4790.000	4862.250	713.951	71.673	#DIV/0!	213.346	#DIV/0!	21843.178		
		Total New Schemes		С	10762.432		0.000	923.000	923.000	83.076	71.673	#DIV/0!	213.346	#DIV/0!	9569.881		
				R	15942.996		0.000	3867.000	3939.250	630.875	0.000	#DIV/0!	0.000	#DIV/0!	11587.881		
				Т	45507.070		12384.801	17000.000	17240.000	13091.701	2690.035	20.55%	34600.961	#DIV/0!	43085.389		•
		Grand Total (On-Going + New)			22780.395		8380.735	7894.280		7054.356							
		3 1,		R	22726.675		4004.066			6037.345							
				т													
		OTHER DEVELOPMENT PROGRAM		T													1
			·	-					·						•	I	4